

| Bridge Culvert Inspection | | | | |
|---------------------------|--|--|---------------------|---------------|
| Bridge File Number | 08752 -1 Bridge Culvert | | Form Type | CUL1 |
| Year Built | 1955 | | Lot No. | 4 |
| Bridge or Town Name | HARTELL | | Inspector Name | Jon Davies |
| Located Over | TRIBUTARY TO TONGUE CREEK, 2.13.27.5.4, WATERCRS-ST | | Inspector Class | BR CLS B |
| Located On | 543:02 C1 13.745 | | Assistant Name | |
| Water Body Cl./Year | | | Assistant Class | |
| Navigabil. Cl./Year | | | Inspection Date | 02-Mar-2013 |
| Legal Land Location | SW SEC 14 TWP 19 RGE 1 W5M | | Data Entry By | Lauren Korte |
| Longitude, Latitude | -114:02:17, 50:36:04 | | Data Entry Date | 29-Mar-2013 |
| Road Authority | Alberta Transportation (AIT) | | Reviewer Name | Garry Roberts |
| Contract Main. Area | CMA27 | | Review Date | 17-Mar-2013 |
| Clear Roadway/Skew | 8 / | | Dept. Reviewer Name | Tim Davies |
| AADT/Year | 1,360 / 2011 (A) | | Dept. Review Date | 08-Apr-2013 |
| Road Classification | RCU-208-110 | | Follow-Up By | |
| Detour Length (km) | 5 | | | |

Bridge Culvert Information

| Number of Culverts | | 1 | | | | | | |
|--------------------------|--------|---|----------------|------|--------|---------------|--------------------|-------|
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2019 | SP | 63 | 152X51 | 3.0 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | Barrel has been extended with same type and diameter. | | | | | | |

Utilities (Located at)

| | | | | |
|---------------------|------------|--|---------------|----|
| Utility Attachments | | | | |
| Telephone | South ROW. | | Gas | |
| Power | North ROW. | | Municipal | |
| Others | | | Problem (Y/N) | No |
| Remarks | | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|-------|----------|----------|--------------------------|
| Horizontal Alignment | | 7 | 7 | Intersection 700m West. |
| Vertical Alignment | | 7 | 7 | |
| Roadway Width (m) | 8.000 | | | |
| Embankment | | 7 | 7 | 3:1 at road side slope. |
| Sideslope (__:1) | 2.0 | | | |
| (Height of Cover(m) : 4) | | | | |
| Guardrail (Y/N) | No | | | |
| Approach Road / Embankment General Rating | | 7 | 7 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|--|-------|-----|--------------------------|
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | | STEEL | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |

| Upstream End | | | | |
|---|-------------|----------|----------|---|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | 6 | 6 | |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | BELOW | | | Fence attached to bevel. |
| Above/Below (mm) | 100 | | | |
| Scour Protection | | 8 | 7 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 8 | 7 | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 6 | 6 | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2019, Type: SP) | | | | |
| Barrel Last Accessible Date | 02-Mar-2013 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 5 | 5 | Estimate roof sag. General roof shape is adequate. R13 circumferential seam damage at roof. Up to 200mm torn steel. R14 isolated moderate cusping at West roof longitudinal seam. |
| Measured Rise (mm) | 2130 | | | |
| Measured At Ring No. | 10 | | | |
| Sag (mm) | 111 | | | |
| Percent Sag | 5 | | | |
| Sidewall | | 5 | 5 | (Water piping through 2 bolt holes in ring # 1 along floor seam - bolts are missing) 27-Nov-2009. |
| Measured Span (mm) | 2120 | | | |
| Measured At Ring No. | 9 | | | |
| Deflection (mm) | 101 | | | |
| Percent Deflection | 5 | | | |
| Floor | | 7 | N | P.R 7. Ice and water up to 500mm deep. |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | Yes | | | |
| Circumferential Seams | | 5 | 5 | Bolts missing at U/S bevel. Vertical separation at R13 roof. No infiltration. |
| Separation (mm) | 200 | | | |
| Longitudinal Seams | | 6 | 5 | 1N stagger. |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | |
| Proper Lap (Y/N) | No | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 5 | 5 | Superficial corrosion at bolt holes and below water line. |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|---|-----------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2019, Type: SP) | | | | |
| Fish Passage Adequacy | | X | 5 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | Chainlink fence across d/s end, barbed wire fence across bevels. |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 5 | 5 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | N | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 5 | 5 | |
| Heaving (mm) | 100 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 100 | | | |
| Scour Protection | | 4 | 5 | |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 300) | | | | |
| Scour/Erosion | | 4 | 5 | 1 m deep x 4.4 m wide x 8.5 m long - scour. Rock lined. |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 4 | 5 | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 8 | 8 | |
| Bank Stability | | 8 | 8 | |
| HWM (m below Top of Culvert) | | | | HWM not visible. |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 8 | 8 | |

| Maintenance Recommendations | | | | | | | |
|---|------------------|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 55.6/55.6 | Sufficiency Rating (Last/Now) (%) | 62.0/63.2 | Est. Repl. Yr | 2023 | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection | | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Rex Davidson | | Previous Assistant's Name | | | | |
| Next Inspection Date | 02-Jun-2016 | | Previous Inspection Date | 27-Nov-2009 | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | |
| Comment | | | | | | | |