| Bridge Eile Num                                     | ober 088             | 08867 -1 Bridge Culvert   |                     |            |  |                               |                |                          |        |          |  |
|---|----------------------|---------------------------|---------------------|------------|--|-------------------------------|----------------|--------------------------|--------|----------|--|
| Year Built  | 195                  | 1956                      |                     |            |  | ype                           | 1              | 1                        |        |          |  |
| Bridge or Town Name                                 |                      |                           |                     |            |  | or Name                       | Russel Va      | Russel Vanderschaaf      |        |          |  |
| Located Over TRI                                    |                      | FRIBUTARY TO ISLAND CREEK |                     |            |  | or Class                      | BR CLS B       | BR CLS B                 |        |          |  |
|   | 8.10                 | .10.80.2.1, WATERCRS-ST   |                     |            |  | Assistant Name                |                |                          |        |          |  |
| Located On  | 682                  | 02 C1 20.602              | - Assistant Class   |            |  |                               |                |                          |        |          |  |
| Water Body Cl./                                     | Year                 |                           | - Inspection Date   |            | 19-Jun-20                                      | 19-Jun-2012                   |                |                          |        |          |  |
| Navigabil. Cl./Y                                    | ear                  |                           |                     |            |  |                               | Theresa L      | Theresa Lacusta          |        |          |  |
| Legal Land Loc                                      | ation SW             | V SEC 3 TWP 82 RGE 4 W6M  |                     |            |  | Data Entry Date 10-Jul-2012   |                |                          |        |          |  |
| Longitude, Latitude -118                            |                      | 118:32:23, 56:04:21       |                     |            |  | er Name                       | Eric Carco     | Eric Carcoux             |        |          |  |
| Road Authority /                                    |                      | rta Transportatior        | (AIT)               |            | Review   | Review Date 09-Jul-2012       |                |                          |        |          |  |
| Contract Main. Area CM                              |                      | 404                       |                     | Dept. R    | Dept. Reviewer Name David Morrison             |                               |                |                          |        |          |  |
| Clear Roadway/Skew 8.7                              |                      | 3.7/                      |                     |            |  | Dept. Review Date 01-Nov-2012 |                |                          |        |          |  |
| AAD1/Year   | 220                  | 220 / 2011 (A)            |                     |            |  | Uр Ву                         |                |                          |        |          |  |
| Road Classifica                                     |                      | CU-209-110                |                     |            |  |                               |                |                          |        |          |  |
| Detour Length (                                     | km)∣6<br>Information |                           |                     |            |  |                               |                |                          |        |          |  |
| Bridge Culvert Information                          |                      |                           |                     |            |  |                               |                |                          |        |          |  |
| Pipe #  | Barrel               | Span                      | Rise (or Dia.)      | Dia.) Type |  | Length                        | Corr. Prof     | ile PI./S                | lab    | Shape    |  |
| 1   | MAIN                 | 1429                      | 1575                | SPF        | 110.26   | 152X51                        | 3.5            | Kilcoo                   | FLUPSE |          |  |
| 1   | D/S                  | -                         | 1500                | MP         |  | 54.5                          | 125X26         | 3.5                      |        |          |  |
| Special Feature                                     | es es                |                           | 1000                |            |  |                               |                |                          |        | Ittoorid |  |
| Special Feature                                     | s Comment            |                           |                     |            |  |                               |                |                          |        |          |  |
|   |                      |                           |                     |            |  |                               |                |                          |        |          |  |
|   |                      |                           | Ut                  | ilities (l | Located  | at)                           |                |                          |        |          |  |
| Utility Attachments                                 |                      |                           |                     |            |  |                               |                |                          |        |          |  |
| Telephone   | South r/w            | uth r/w                   |                     |            |  |                               |                |                          |        |          |  |
| Power   | 3 OH line i          | n N. r/w.                 |                     |            | Municip  | bal                           |                |                          |        |          |  |
| Others  |                      |                           |                     |            | Probler  | n (Y/N) ∣No                   | 0              |                          |        |          |  |
| Remarks   |                      |                           | <b>A</b> 10 10 10 0 | ok Doo     | ol / Eroolo d                                  |                               |                |                          |        |          |  |
|   |                      |                           | Approa              | Now        | Explanation of Condition                       |                               |                |                          |        |          |  |
| Horizontal Alignment                                |                      |                           | 8                   | 8          | Sag curve 100m west.                           |                               |                |                          |        |          |  |
|   |                      |                           | 5                   | 5          | Site diet 75m to Weet                          |                               |                |                          |        |          |  |
|   |                      | 8 700                     |                     |            | Site di  | st.~75m to v                  | vest.          |                          |        |          |  |
| Roadway Width (m) 8.700                             |                      |                           |                     |            | North side staggage to 2:1, 10m from should ar |                               |                |                          |        |          |  |
| Embankment  |                      | 2.0                       |                     | 6          | North s  | ide steepen                   | s to 2:1 - 10m | 2:1 - 10m from shoulder. |        |          |  |
|   |                      |                           | -                   |            |  |                               |                |                          |        |          |  |
| (Height of Cov                                      | ver(m) : 8)          | No.                       |                     |            |  |                               |                |                          |        |          |  |
| Guardrail (Y/N) Yes                                 |                      |                           |                     | _          |  |                               |                |                          |        |          |  |
| Approach Roa  | ting 5               | 5                         |                     |            |  |                               |                |                          |        |          |  |
| Upstream End  |                      |                           |                     |            |  |                               |                |                          |        |          |  |
| Culvert Component                                   |                      |                           | Last                | Now        | Explanation of Condition                       |                               |                |                          |        |          |  |
| Direction   |                      |                           |                     |            |  |                               |                |                          |        |          |  |
| End Treatment (Concrete, Steel, STEEL Others, None) |                      |                           |                     | _          |  |                               |                |                          |        |          |  |
| Headwall  |                      |                           | X                   | X          |  |                               |                |                          |        |          |  |
| Collar  |                      |                           | X                   | Х          |  |                               |                |                          |        |          |  |
| Wingwalls   |                      |                           | X                   | X          | -  |                               |                |                          |        |          |  |
| (Shape : )  |                      |                           |                     |            |  |                               |                |                          |        |          |  |

Alberta Transportation

|                                 |                      |          | Upstre   | am End   |  |  |  |  |
|---------------------------------|----------------------|----------|----------|--|--|--|--|--|
| Culvert Component               |                      | Last Now |          | Explanation of Condition   |  |  |  |  |
| Cutoff Wall                     |                      | Х        | X        |  |  |  |  |  |
| Bevel End                       |                      |          | 7        |  |  |  |  |  |
| Heaving (mm) 200                |                      |          |          |  |  |  |  |  |
| Invert Above/Below Stream Bed   | ABOVE                |          |          |  |  |  |  |  |
| Above/Below (mm)                | 100                  |          |          |  |  |  |  |  |
| Scour Protection                |                      | 5        | 4        | Small scour 0.5mWx0.3mLx0.3mD at bevel end.                                  |  |  |  |  |
| (Type : <b>RIP RAP</b> )        |                      |          |          |  |  |  |  |  |
| (Avg. Rock Size(mm) : 300)      |                      |          |          |  |  |  |  |  |
| Scour/Erosion                   |                      |          | 4        | Settlement along bevel edges.<br>Small scour 0.5mWx0.3mLx0.3mD at bevel end. |  |  |  |  |
| Beavers (Y/N)                   | eavers (Y/N) No      |          |          |  |  |  |  |  |
| Upstream End General Rating     |                      | 5        | 4        |  |  |  |  |  |
|                                 |                      | Bri      | dge Cu   | Ivert Barrel   |  |  |  |  |
| Culvert Component               |                      | Last     | Now      | Explanation of Condition   |  |  |  |  |
| (Pipe # : 1, Primary Span, Loca | tion Code: MAIN, Spa | n (mm    | ı): 1429 | , Rise (mm): 1575, Type: SPE)  |  |  |  |  |
| Barrel Last Accessible Date     | 19-Jun-2012          |          |          |  |  |  |  |  |
| Special Features                |                      |          |          |  |  |  |  |  |
| Special Feature                 |                      |          |          |  |  |  |  |  |
| (Type : )                       |                      |          |          |  |  |  |  |  |
| Special Feature                 |                      |          |          | -  |  |  |  |  |
| (Type : )                       |                      |          |          |  |  |  |  |  |
| Roof                            |                      | 3        | 3        | Cracks in roof @ 12:00 in circ. seams in rings 18 - 23 and 26 ranging        |  |  |  |  |
| Measured Rise (mm)              | 1364                 |          |          | from 30-100mm long, photo<br>Roof flatening occuring in these same rings     |  |  |  |  |
| Measured At Ring No.            | 26                   |          |          |  |  |  |  |  |
| Sag (mm)                        | 211                  |          |          |  |  |  |  |  |
| Percent Sag                     | 13                   |          |          |  |  |  |  |  |
| Sidewall                        |                      | 3        | 3        | Sidewall crimping in rings 22,23 & 26. (photo)                               |  |  |  |  |
| Measured Span (mm)              | 1646                 |          |          | Crack 130mm long @ 8:00 in ring 23 not near longitudinal seam -              |  |  |  |  |
| Measured At Ring No.            | 26                   |          |          | photo  |  |  |  |  |
| Deflection (mm)                 | 217                  |          |          |  |  |  |  |  |
| Percent Deflection              | 15                   |          |          |  |  |  |  |  |
| Floor                           |                      | 7        | 7        |  |  |  |  |  |
| Bulge (mm)                      | 0                    | 1        | 1        |  |  |  |  |  |
| Measured At Ring No             | 26                   |          |          |  |  |  |  |  |
| Abrasion (V/N)                  | No                   |          |          |  |  |  |  |  |
| Abrasion (17N)                  | INU                  | 2        | 2        | Cracks @ 10:00 pasition in 7 rings. Dhata                                    |  |  |  |  |
| Circumierential Seams           | 0                    | 3        | 3        | Cracks @ 12:00 position in 7 rings. Photo                                    |  |  |  |  |
|                                 | 0                    |          |          |  |  |  |  |  |
| Longitudinal Seams              | 0                    | 5        | 5        |  |  |  |  |  |
| Total No. of Cracked Rings      | 0                    |          |          | -  |  |  |  |  |
| Cracked Seams                   |                      |          |          | -  |  |  |  |  |
| Between Cracks (mm)             |                      |          |          | -  |  |  |  |  |
| Proper Lap (Y/N)                | No                   |          |          | -  |  |  |  |  |
| Longitudinal Stagger (Y/N)      | No                   |          |          |  |  |  |  |  |
| Coating                         |                      | 4        | 4        | Pitting/scaling rust bottom 0.6m. photo                                      |  |  |  |  |
| Corrosion By Soil (Y/N)         | Yes                  |          |          | -  |  |  |  |  |
| Corrosion By Water (Y/N)        | Yes                  |          |          |  |  |  |  |  |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

08867 -1 Bridge Culvert

| Bridge Culvert Barrel                        |                     |           |         |   |  |  |  |  |
|--|---------------------|-----------|---------|---|--|--|--|--|
| Culvert Component                            |                     | Last      | Now     | Explanation of Condition  |  |  |  |  |
| (Pipe # : 1, Primary Span, Loc               | ation Code: MAIN,   | Span (mm  | ): 1429 | , Rise (mm): 1575, Type: SPE)   |  |  |  |  |
| Camber POS/ZERO/NEG                          | ZERO                |           |         |   |  |  |  |  |
| Ponding (Y/N)                                | No                  |           |         |   |  |  |  |  |
| Fish Passage Adequacy                        |                     |           | 3       | Outlet 400mm above S.B.   |  |  |  |  |
| Baffle                                       |                     |           | Х       |   |  |  |  |  |
| (Туре : )                                    |                     |           |         |   |  |  |  |  |
| Waterway Adequacy                            |                     | 5         | 5       |   |  |  |  |  |
| Icing (Y/N)                                  | No                  |           |         |   |  |  |  |  |
| Silting (Y/N)                                | No                  |           |         |   |  |  |  |  |
| Drift (Y/N)                                  | No                  |           |         |   |  |  |  |  |
| Barrel General Rating                        |                     | 3         | 3       |   |  |  |  |  |
|  |                     |           |         |   |  |  |  |  |
| Culvert Component                            |                     | Last      | Now     | Fixed Participant Provide Participant Provide Participant Provide Participant |  |  |  |  |
| (Pipe # : 1, Primary Span, Loc               | ation Code: D/S. Sr | oan (mm): |         | Rise (mm): 1500, Type: MP)  |  |  |  |  |
| Barrel Last Accessible Date                  | 19-Jun-2012         |           | , ,     |   |  |  |  |  |
|  |                     |           |         |   |  |  |  |  |
| Special Features                             |                     |           | 1       |   |  |  |  |  |
| Special Feature                              |                     |           |         |   |  |  |  |  |
| (Туре : )                                    |                     |           | 1       |   |  |  |  |  |
| Special Feature                              |                     |           |         |   |  |  |  |  |
| (Туре : )                                    |                     |           | 1       |   |  |  |  |  |
| Roof   |                     | 6         | 6       |   |  |  |  |  |
| Measured Rise (mm)                           | 1428                |           |         | -   |  |  |  |  |
| Measured At Ring No.                         | 47                  |           |         | -   |  |  |  |  |
| Sag (mm)                                     | 72                  |           |         | -   |  |  |  |  |
| Percent Sag                                  | 5                   |           | 1       |   |  |  |  |  |
| Sidewall                                     |                     | 6         | 6       |   |  |  |  |  |
| Measured Span (mm)                           | 1571                |           |         |   |  |  |  |  |
| Measured At Ring No.                         | 47                  |           |         |   |  |  |  |  |
| Deflection (mm)                              | 71                  |           |         | -   |  |  |  |  |
| Percent Deflection                           | 5                   |           | 1       |   |  |  |  |  |
| Floor  |                     | 8         | 8       |   |  |  |  |  |
| Bulge (mm)                                   |                     |           |         |   |  |  |  |  |
| Measured At Ring No.                         |                     |           |         | -   |  |  |  |  |
| Abrasion (Y/N)                               | No                  |           | 1       |   |  |  |  |  |
| Circumferential Seams                        |                     | 5         | 5       | Const. damage at leading edge of ring 50 from 12:00-3:00 position   |  |  |  |  |
| Separation (mm)                              | 60                  |           |         |   |  |  |  |  |
| Longitudinal Seams                           |                     | Х         | X       |   |  |  |  |  |
| Total No. of Cracked Rings                   |                     |           |         |   |  |  |  |  |
| Total No. of Rings with Two<br>Cracked Seams |                     |           |         |   |  |  |  |  |
| Min. Remaining Steel<br>Between Cracks (mm)  |                     |           |         |   |  |  |  |  |
| Proper Lap (Y/N)                             |                     |           |         |   |  |  |  |  |
| Longitudinal Stagger (Y/N)                   |                     |           |         |   |  |  |  |  |
| Coating                                      |                     | 7         | 7       |   |  |  |  |  |
| Corrosion By Soil (Y/N)                      | No                  |           |         |   |  |  |  |  |
| Corrosion By Water (Y/N)                     | Yes                 |           |         |   |  |  |  |  |

Alberta Transportation

Bridge Inspection & Maintenance System (Web 2005)

08867 -1 Bridge Culvert

| Bridge Culvert Barrel                            |                      |          |         |                            |  |  |  |  |
|--|----------------------|----------|---------|----------------------------|--|--|--|--|
| Culvert Component                                |                      | Last     | Now     | Explanation of Condition   |  |  |  |  |
| (Pipe # : 1, Primary Span, Loca                  | tion Code: D/S, Span | (mm):    | , F     | Rise (mm): 1500, Type: MP) |  |  |  |  |
| Camber POS/ZERO/NEG                              | ZERO                 |          |         |                            |  |  |  |  |
| Ponding (Y/N)                                    | No                   |          |         |                            |  |  |  |  |
| Fish Passage Adequacy                            |                      |          | 3       | Outlet perched 300mm.      |  |  |  |  |
| Baffle   |                      |          | Х       |                            |  |  |  |  |
| (Туре:)  |                      | 1        | 1       |                            |  |  |  |  |
| Waterway Adequacy                                | 1                    | 5        | 5       |                            |  |  |  |  |
| Icing (Y/N)                                      | No                   |          |         |                            |  |  |  |  |
| Silting (Y/N)                                    | No                   |          |         |                            |  |  |  |  |
| Drift (Y/N)                                      | No                   |          |         |                            |  |  |  |  |
| <b>Barrel Extension General Ratin</b>            | g                    | 6        | 6       |                            |  |  |  |  |
|  |                      |          |         |                            |  |  |  |  |
|  |                      | D        | ownstr  | eam End                    |  |  |  |  |
| Culvert Component                                |                      | Last Now |         | Explanation of Condition   |  |  |  |  |
|  | ore:                 | S        |         |                            |  |  |  |  |
| End Treatment (Concrete, Steel,<br>Others, None) | STEEL                |          | 1       |                            |  |  |  |  |
| Headwall   |                      | X        | X       |                            |  |  |  |  |
| Collar   |                      | Х        | X       |                            |  |  |  |  |
| Wingwalls  |                      | Х        | X       |                            |  |  |  |  |
| (Shape : )                                       |                      |          |         |                            |  |  |  |  |
| Cutoff Wall                                      |                      | Х        | Х       |                            |  |  |  |  |
| Bevel End  |                      | 8        | 8       | CSP end.                   |  |  |  |  |
| Heaving (mm)                                     | 0                    |          |         |                            |  |  |  |  |
| Invert Above/Below Stream Bed                    | ABOVE                |          |         |                            |  |  |  |  |
| Above/Below (mm)                                 | 400                  |          |         |                            |  |  |  |  |
| Scour Protection                                 |                      | 8        | 8       |                            |  |  |  |  |
| (Type : <b>RIP RAP</b> )                         |                      |          |         |                            |  |  |  |  |
| (Avg. Rock Size(mm) : 500)                       |                      |          |         |                            |  |  |  |  |
| Scour/Erosion                                    |                      | 8        | 8       |                            |  |  |  |  |
| Beavers (Y/N)                                    | No                   |          |         |                            |  |  |  |  |
|  |                      |          |         |                            |  |  |  |  |
| Downstream End General Ratil                     | ng                   | 8        | 8       |                            |  |  |  |  |
|  |                      | S        | structu | re Usage                   |  |  |  |  |
|  |                      | Last     | Now     | Explanation of Condition   |  |  |  |  |
| Channel (U/S and D/S)                            |                      |          | 1       |                            |  |  |  |  |
| Alignment  |                      | 7        | 7       |                            |  |  |  |  |
| Bank Stability                                   |                      | 4        | 4       | Vert. banks u/s & d/s.     |  |  |  |  |
| HWM (m below Top of Culvert) 0.2                 |                      |          |         | Potential for drift.       |  |  |  |  |
| Drift (Y/N) No                                   |                      |          |         |                            |  |  |  |  |
| Channel Bottom DEGRADING Degrading/Aggrading     |                      |          |         |                            |  |  |  |  |
| Beavers (Y/N) No                                 |                      |          |         |                            |  |  |  |  |
| (Fish Compensation Measure 1 :                   | NONE)                |          |         |                            |  |  |  |  |
| (Fish Compensation Measure 2 :                   | NONE)                |          |         |                            |  |  |  |  |
| Channel General Rating                           |                      |          | 4       |                            |  |  |  |  |

| Maintenance Recommendations  |   |                                       |                        |                             |                       |           |       |  |  |  |
|--|---|---------------------------------------|------------------------|-----------------------------|-----------------------|-----------|-------|--|--|--|
| Inspector Recommendations  |   | Inspector Comments                    | Department Comm        | nents                       | Target Year           | Est. Cost | Cat # |  |  |  |
| SHOTCRETE REPAIRS  |   |                                       |                        |                             |                       |           |       |  |  |  |
| PLACE ADDITIONAL RIP RAP   |   |                                       |                        |                             |                       |           |       |  |  |  |
| REMOVE DRIFT ACCUMULATION  |   |                                       |                        |                             |                       |           |       |  |  |  |
| INSTALL CONCRETE/STEEL LINING  | i i i i i i i i i i i i i i i i i i i       |                                       |                        |                             |                       |           |       |  |  |  |
| INSTALL STRUTS   |   |                                       |                        |                             |                       |           |       |  |  |  |
| INSTALL CONCRETE COLLAR/CUTOFF   |   |                                       |                        |                             |                       |           |       |  |  |  |
| REPAIR SEAMS   |   |                                       |                        |                             |                       |           |       |  |  |  |
| OTHER ACTION   |   |                                       |                        |                             |                       |           |       |  |  |  |
| OTHER ACTION   |   |                                       |                        |                             |                       |           | _     |  |  |  |
| OTHER ACTION   |   |                                       |                        |                             |                       |           | _     |  |  |  |
| OTHER ACTION   |   |                                       |                        |                             |                       |           |       |  |  |  |
| Structural Condition Rating (Last/N<br>(%)   | ow) 33.3/3                                  | 33.3 Sufficiency Rating (Last/Now (%) | ) 40.2/39.9            | Est. Repl. Yr 2015          | Maint. Reqd. (Y/N) Ye |           | Yes   |  |  |  |
| Special<br>Comments for<br>Next Inspection<br>Monitor upstream s<br>Monitor sag/deflect<br>Preliminary Eng. cu | cour.<br>ons and cracks<br>rrently being co | ks.<br>completed.                     | Department<br>Comments |                             |                       |           |       |  |  |  |
| Maintenance Reviewed By  |   |                                       | Date                   |                             | Estimated Total       | 0         |       |  |  |  |
| Proposed Long-Term Strategy  |   |                                       |                        |                             |                       |           |       |  |  |  |
| On 3-Year Program (Y/N)  |   |                                       |                        |                             |                       |           |       |  |  |  |
| Proposed Action  |   |                                       |                        |                             |                       |           |       |  |  |  |
| Previous Inspector's Name  | Shane Hall                                  | Pre                                   | vious Assistant's Name | Assistant's Name            |                       |           |       |  |  |  |
| Next Inspection Date   | 19-Sep-2015                                 | 5 Pre                                 | vious Inspection Date  | Inspection Date 12-Nov-2009 |                       |           |       |  |  |  |
| Inspection Cycle (Default) (months) 39   |   |                                       |                        |                             |                       |           |       |  |  |  |
| Comment  |   |                                       |                        |                             |                       |           |       |  |  |  |