					Brida	e Culve	ert Inspe	ection						
Bridge File Number 08958 -1 Bridge Culvert					Direc	C Guive				CUL1				
Year Built				Lot No.		1								
Bridge or Town	n Name	1980 DEVON	 					Inspector Name		Wade Nanninga				
Located Over								or Class		BR CLS A				
			ED 6 104 WATERCRS_ST					Assistant Name						
Located On 19:10 C1 3.445							Assistant Class							
Water Body Cl./Year							Inspection Date		10-Jan-2013					
Navigabil. Cl./Year							Data Entry By			Theresa Lacusta				
Legal Land Location SW SEC			C 25 TWP 50 R	Data Entry Date			05-Feb-2013							
			10.52 53.20.18					er Name		Eric Carcoux				
·			rta Transportation (AIT)					Review Date		17-Jan-2013				
Contract Main. Area CMA11							Dept. Reviewer Name							
Clear Roadwa	y/Skew	10.2 / -6	deg. (LHF)				Dept. Review Date		14-Feb-2013					
AADT/Year		10,930 /	/ 2011 (A)					Follow-Up By						
Road Classific	ation	RAU-21	0-110				- Sliow op by							
Detour Length		3												
Bridge Culver		nation												
Number of Cul	verts		1							I				
Pipe #	Barrel		Span	Rise (or	Dia.) Type			Length		Corr. Profile	PI./Slab Thickness	Shape		
1	MAIN		2314	2552	SPE			312.4		152X51	2.8,3.5	ELLIPSE		
Special Featur			BARREL ELBO			OI L		312.4		132/31	2.0,5.5	LLLII OL		
Special Featur			No tag	7 V V										
Opeoidi i catai	C3 COIII	mone	No lag											
					Uti	ilities (L	ocated	at)						
Utility Attachm	ents													
Telephone							Gas							
Power 3 wires 100m West							Municip	al						
Others							Problen	n (Y/N)	No					
Remarks														
				Ap			d / Emba							
							1	ation of C						
Horizontal Alig					6	6	Limited sight distance due to horizontal and vertical crest & curve, no passing.							
Vertical Alignm	nent				6	6	P 4 6 6 11 18							
Roadway Widt	h (m)		10.200											
Factor and an analysis					N		F	Eropian poor inlet and outlet from ditab drainage. The SW d						
Embankment	.4\		2.0			N	pipe is	Erosion near inlet and outlet from ditch drainage. The SW ditch drain pipe is detached at the last circumferential seam - photos07-May-						
Sideslope (_		. 24\	2.0				2004							
(Height of Co		. 34)	Voc											
Guardraii (Y/N	Guardrail (Y/N)		Yes											
Approach Road / Embankment General Rating				6	6									
							am End							
Culvert Component			Last	Now	Explan	Explanation of Condition								
End Treatment (Concrete, Steel, CONCRETE			S											
Others, None)	(Concr	ete, Stee	I, CONCRETE											
Headwall				Х	Х									
Collar				5	5	Cracked/ broken concrete.								
Wingwalla			V	\ \ \ \										
Wingwalls	(Shape:)				X	X								
				N.I.	N.									
Cutoff Wall				N	N									

			Umates	on End
Culvert Commonant				am End
Culvert Component		Last	Now	Explanation of Condition
Bevel End	400	7	7	
Heaving (mm)	100			
Invert Above/Below Stream Bed				
Above/Below (mm)	300		I	
Scour Protection		N	N	Rock in barrel.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)			1	
Scour/Erosion		N	N	
Beavers (Y/N)	No			
Upstream End General Rating		6	5	
		Brid	dge Cu	lvert Barrel
Culvert Component		Last		Explanation of Condition
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, S	Span (mm		
Barrel Last Accessible Date	10-Jan-2013			2314 x 2552 for first 71 rings, 2430 dia thereafter.
Special Features				
Special Feature		4	6	Elbows at rings 15, 58, 64 & 8.6m.
(Type : BARREL ELBOW)			U	Elbow 58 has cracks on one seam.
Special Feature				
(Type:)				
Roof		2	2	Unable to measure rise due to ice on floor in R 58-87. R79 & R83 dented.
Measured Rise (mm)	2440			
Measured At Ring No.	58			Estimated sag of 17% @ R79.
Sag (mm)	112			
Percent Sag	4			
Sidewall		2	2	R7 with 38m. steel remaining in crack.
Measured Span (mm)	2870			R70 with sidewall damage.
Measured At Ring No.	79			
Deflection (mm)	440			
Percent Deflection	18			
Floor		N	6	Floor rating due to deformation. 2002/05/03)
Bulge (mm)	0			300mm ice on floor in R58-87.
Measured At Ring No.	-			
Abrasion (Y/N)	Yes			
Circumferential Seams	. 55	4	4	Rings 77 & 79 have bolts pulled through plates at roof.
Separation (mm)	0	•		5
Longitudinal Seams		2	2	Rings 53, 54, 58, 69, 71 cracked on one side in a longitudinal seam -
Total No. of Cracked Rings	6			photos.
Total No. of Rings with Two Cracked Seams	0			R71 with 38mm steel remaining. R79 with single crack one side and 55mm on other side26-Jun-
Min. Remaining Steel Between Cracks (mm)	38			2011 R58, 69 with 50-100mm steel.
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			R53,54 with more than 100mm steel.
Coating		4	4	Pitting rust at lower spring area at 4/5 line. Rust bleeding in starting
Corrosion By Soil (Y/N) Yes				@ 42-45.
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			Neg camber in last 15 rings.

		Brid	dge Cu	Ivert Barrel					
Culvert Component		Last	Now	Explanation of Condition					
(Pipe # : 1, Primary Span, Loca	tion Code: MAIN, Spa	ın (mm): 2314	4, Rise (mm): 2552, Type: SPE)					
Ponding (Y/N)	Yes			Ponding from D/S uplift, last 20 rings.					
Fish Passage Adequacy		4	4	Hanging outlet, 600mm.					
Baffle		Х	X						
(Type:)		1							
Waterway Adequacy	I	5	5	Last 12 rings silted up to 1mOct 3, 2007					
Icing (Y/N)	Yes								
Silting (Y/N)	Yes								
Drift (Y/N) No			_						
Barrel General Rating		2	2						
		D	ownstr	ream End					
Culvert Component		Last	Now	Explanation of Condition					
Direction		N							
End Treatment (Concrete, Steel, Others, None)	STEEL								
Headwall		Х	Х						
Collar			Х						
Wingwalls		Х	Х						
(Shape:)									
Cutoff Wall		X	X						
Bevel End		6	6	Minor dents from fallen trees.					
Heaving (mm)	200								
Invert Above/Below Stream Bed	ABOVE								
Above/Below (mm)	600								
Scour Protection		N	4	Gabions placed above culvert.					
(Type : RIP RAP)									
(Avg. Rock Size(mm) : 200)									
Scour/Erosion	ı	N	4	5m x 5m scour hold and bevel unsupported for 2m.					
Beavers (Y/N)	No								
Downstream End General Ratio	ng	4	4						
		S	tructu	re Usage					
			Now	Explanation of Condition					
Channel (U/S and D/S)									
Alignment		6	6						
Bank Stability		4	4	Unstable banks near U/S and D/S ends.					
HWM (m below Top of Culvert)				HWM not visible.					
Drift (Y/N)	Yes			Deadfall in both channels.					
Channel Bottom Degrading/Aggrading	DEGRADING			Downstream only.					
Beavers (Y/N)	No								
(Fish Compensation Measure 1 :	NONE)								
(Fish Compensation Measure 2 :	·								
Channel General Rating		4	4						

					Mainte	nance Recommer	dations						
Inspector Recommendations			Year Inspector Comments				Department Comments					Est. Cost	Cat #
SHOTCRETE REPAIRS											Target Year		
PLACE ADDITIONAL RIP RAP													
REMOVE DRIFT ACCUMULATION													
INSTALL CONCRETE/STEEL LINING		i											
INSTALL STRUTS		2013	3	From R 67-83.									
INSTALL CONCRETE COLLAR/CUTOFF		OFF											
REPAIR SEAMS													
OTHER ACTION			3	Assessm	ent if not done.								
OTHER ACTION			3	Inspect e	very 18 months.								
OTHER ACTION													
OTHER ACTION													
Structural Condition Rating (Last/Now) (%)			2/22.2	2.2 Sufficiency Rat (%)		ng (Last/Now)	26.6/25.2		t. Repl. Yr	2015 Maint. Re		eqd. (Y/N)	Yes
Special Comments for Next Inspection	1999 functional plat determine if future v Monitor SW ditch d Low Rating Advisor	work is to occ rain pipe sco	cur oi our an	n Hwy 19 nd erosion	and schedule wor, circ, seams, lingi	k accordingly.	Department Comments						
Maintenance Reviewed By							Date			E	Estimated Total	al 0	
Proposed Long-Te													
On 3-Year Progra	m (Y/N)												
Proposed Action													
Previous Inspector's Name Wade		Wade Nanninga Previous			Assistant's Name								
							Inspection Date 26-Jan-2011						
		21				1	,						
Comment													