

## SOUTHERN REGION GRMP SITE INSPECTION FORM



SITE NUMBER AND NAME:	HIGHWAY & KM:	PREVIOUS	INSPECTION DATE:	
S045-II Threepoint Creek	549:02, 12.315	INSPECTION DATE:	May 9, 2023	
		July 5, 2021		
LEGAL DESCRIPTION:	NAD 83 COORDINATES:	RISK ASSESMENT:		
02-08-021-03 W5M	UTM Northing Easting	PF: 7 CF: 8 TO	TAL: 56	
	11 5626611 684647			
AVERAGE ANNUAL DAILY TR	RAFFIC (AADT):	CONTRACTOR MAINTENANCE AREA (CMA):		
800 (east), (Ref. No. 65170)		27		

	INSPECTED BY:		
SUMMARY OF SITE INSTRUMENTATION:	Chris Grapel (KCB)		
	Peter Roy (KCB)		
None	Renato Macciotta (U of A)		
	Roger Skirrow (AT)		
LAST READING DATE: N/A	Alex Frotten (AT)		
	Maury Siddons (AT)		
PRIMARY SITE ISSUE: Erosion on the outside of a creek bend. The crest of the side channel erosion scarp is			

approximately 7.2 m from the edge of the pavement.

APPROXIMATE DIMENSIONS: Approximately 80 m length of highway, erosion scarp approximately 8 m in height, sloped approximately 0.5H:1V.

DATE OF ANY REMEDIAL ACTION: None.

ITEM E	COND EXIST		DESCRIPTION AND LOCATION	NOTICABLE CHANGE FROM LAST INSPECTION	
	YES	NO		YES	NO
Pavement Distress		Х	None observed		Х
Slope Movement		Х			Х
Erosion	х		Ongoing erosion of creek bank, minimal change since 2021		х
Seepage	Х		Some seepage observed at the toe of bank in previous inspections. None observed in 2023.	х	
Culvert Distress		Х			Х

## COMMENTS

The side channel adjacent to Site II became blocked by a wood debris dam deposited during the flood event of June 2013, which restricted flow in the side channel. Increased side channel flow was observed during the 2020 and 2021 site visits compared to 2019, suggesting that the debris dam is decaying and breaking down and allowing more water to flow into the side channel. The channel flow in May 2023 was similar or slightly lower than what was observed in July 2021.

The 2020 observations noted that the creek has started outflanking the debris dam on the upstream side. KCB were unable to visit the debris dam in 2021 and 2023 due to increased flow in the channel and having to access the debris dam via private property.

No change in condition of the erosion scarp observed in 2023. Increasing flow in the side channel may lead to reactivation of earth slope toe erosion.





The fence at the top of the eroded slope has been undermined and 5 posts have fallen over. No change since 2021.

A pipeline is present, located between highway and the side channel and running parallel to the highway, as identified using AbaData.

A tension crack appeared to be forming in the embankment side slope, approximately 1.8 m upslope of the existing bank erosion crest. The tension crack was not able to be found during the 2023 inspection.

Preliminary design of repair options has been completed, including bank reconstruction and riprap placement. In the short-term, HTCB should be installed to minimize potential for motorists going over the steep erosion scarp as it is located within the clear zone.

This report is an instrument of service of Klohn Crippen Berger (KCB). The report has been prepared for the exclusive use of Alberta Transportation (Client) for the specific application to the Southern Region Geohazard Risk Management Program (Contract No. CON0022161) and it may not be relied upon by any other party without KCB's written consent.

KCB has prepared this report in a manner consistent with the level of care, skill and diligence ordinarily provided by members of the same profession for projects of a similar nature at the time and place the services were rendered. KCB makes no warranty, express or implied.

Use of or reliance upon this instrument of service by the Client is subject to the following conditions:

- (i) The report is to be read in full, with sections or parts of the report relied upon in the context of the whole report.
- (ii) The observations, findings and conclusions in this report are based on observed factual data and conditions that existed at the time of the work and should not be relied upon to precisely represent conditions at any other time.
- (iii) The report is based on information provided to KCB by the Client or by other parties on behalf of the client (Client-supplied information). KCB has not verified the correctness or accuracy of such information and makes no representations regarding its correctness or accuracy. KCB shall not be responsible to the Client for the consequences of any error or omission contained in Clientsupplied information.
- (iv) KCB should be consulted regarding the interpretation or application of the findings and recommendations in the report.
- (v) This report is electronically signed and sealed and its electronic form is considered the original. A printed version of the original can be relied upon as a true copy when supplied by the author or when printed from its original electronic file.

Peter Roy., P.Eng. Civil Engineer	




Photo 1 Highway slope above area of toe erosion on secondary channel S045-II. Photo was taken facing northeast on May 9, 2023. (Photo 2 shows 2021 water level)



Photo 2 Flow from 2021 appears to be similar or higher than 2023. Photo was taken facing southwest on July 5, 2021.





Photo 3 Similar or slightly decreased flow observed in the side channel when compared to 2021. Photo was taken facing southwest on May 9, 2023. (Photo 4 shows 2021 water level)



Photo 4 Flow from 2021 appears to be similar or higher than 2023. Photo was taken facing southwest on May 9, 2023.



