

Bridge Culvert Inspection				
Bridge File Number	06832 -1 Bridge Culvert		Form Type	CUL1
Year Built	1961		Lot No.	4
Bridge or Town Name	HALKIRK		Inspector Name	Jason Saly
Located Over	TRIBUTARY TO PAINTEARTH CREEK, 5.23.7, WATERCRS-ST		Inspector Class	BR CLS A
Located On	855:06 C1 9.299		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	16-Jun-2010
Legal Land Location	NW SEC 13 TWP 39 RGE 16 W4M		Data Entry By	Jill Potts
Longitude, Latitude	-112:11:18, 52:21:30		Data Entry Date	01-Jul-2010
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA21		Review Date	24-Jun-2010
Clear Roadway/Skew	9.6 /		Dept. Reviewer Name	Chris Black
AADT/Year	490 / 2009 (A)		Dept. Review Date	06-Jul-2010
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	3			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2120	SP	51.8	152X51	3.5	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments				
Telephone	West side of road.		Gas	
Power	40m South crosses road.		Municipal	
Others			Problem (Y/N)	No
Remarks				

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		9	8	
Vertical Alignment		6	6	
Roadway Width (m)	9.600			
Embankment		6	6	
Sideslope ( __:1)	2.0			
(Height of Cover(m) : 6.4)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>6</b>	<b>6</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		5	5	
Heaving (mm)	300			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		5	5	Ingrown.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>250</b> )				
Scour/Erosion		5	5	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>5</b>	<b>5</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>2120</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	14-Nov-2003			Access only from East end. Only first 10 rings inspected.
Special Features				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		5	5	Roof sagging at extensions (West). Est 100m, 5%. Rise at R5 = 2075, 45mm. At R6 = 2085, 35mm.
Measured Rise (mm)	2060			
Measured At Ring No.	2			2.8%
Sag (mm)	60			
Percent Sag	3			
Sidewall		5	5	Span measured @ R5 = 2195, 75mm. At R10 = 2205, 85mm.
Measured Span (mm)	2215			
Measured At Ring No.	2			4.5%
Deflection (mm)	95			
Percent Deflection	5			
Floor		N	N	Water covered.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		N	5	
Separation (mm)	0			
Longitudinal Seams		N	5	50% improper lap.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				1N
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		N	6	
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			(Culvert installed with approach 600mm slope. 14/11/03)
Ponding (Y/N)	Yes			West half of pipe.

Bridge Culvert Barrel					
Culvert Component		Last	Now	Explanation of Condition	
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2120, Type: SP)					
Fish Passage Adequacy		5	5		
Baffle		X	X		
(Type : )					
Waterway Adequacy		5	5	Couple of rocks 300mm at ring 9.	
Icing (Y/N)	No				
Silting (Y/N)	No				
Drift (Y/N)	No				
<b>Barrel General Rating</b>		<b>5</b>	<b>5</b>	Based on inspection of East half of pipe.	
Downstream End					
Culvert Component		Last	Now	Explanation of Condition	
Direction		W			
End Treatment (Concrete, Steel, Others, None)	STEEL				
Headwall		X	X		
Collar		X	X		
Wingwalls		X	X		
(Shape : )					
Cutoff Wall		X	X		
Bevel End		5	6		
Heaving (mm)	0				
Invert Above/Below Stream Bed					
Above/Below (mm)	0				
Scour Protection		5	5	Ingrown.	
(Type : RIP RAP)					
(Avg. Rock Size(mm) : 250)					
Scour/Erosion		5	5		
Beavers (Y/N)	No				
<b>Downstream End General Rating</b>		<b>5</b>	<b>5</b>		
Structure Usage					
		Last	Now	Explanation of Condition	
<b>Channel (U/S and D/S)</b>					
Alignment		5	5	Minor bends U/S & D/S.	
Bank Stability		5	5	Minor cut banks downstream.	
HWM (m below Top of Culvert)				HWM not visible.	
Drift (Y/N)	No				
Channel Bottom Degrading/Aggrading	DEGRADING				
Beavers (Y/N)	No				
(Fish Compensation Measure 1 : NONE)					
(Fish Compensation Measure 2 : NONE)					
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>		

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>55.6/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>55.9/55.7</b>	Est. Repl. Yr	2021	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Tim Davies		Previous Assistant's Name				
Next Inspection Date	16-Sep-2013		Previous Inspection Date	22-Mar-2007			
Inspection Cycle (Default) (months)	39						
Comment							