

Bridge Culvert Inspection				
Bridge File Number	00723 -1 Bridge Culvert		Form Type	CUL1
Year Built	1981		Lot No.	4
Bridge or Town Name	CARSTAIRS		Inspector Name	Owen Salava
Located Over	ROSEBUD RIVER, 3.33, WATERCRS-ST		Inspector Class	BR CLS A
Located On	581:02 C1 9.554		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	26-Oct-2011
Legal Land Location	SW SEC 13 TWP 30 RGE 29 W4M		Data Entry By	Marcia Chavez
Longitude, Latitude	-113:57:27, 51:33:42		Data Entry Date	22-Nov-2011
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA29		Review Date	10-Nov-2011
Clear Roadway/Skew	10 / 17 deg. (RHF)		Dept. Reviewer Name	Andrew Smikles
AADT/Year	670 / 2010 (A)		Dept. Review Date	22-Nov-2011
Road Classification	RCU-210-110		Follow-Up By	
Detour Length (km)	4			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	6100	SP	77.4	152X51	5.0,6.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)			
Utility Attachments			
Telephone	SOUTH SIDE		Gas
Power	OVERHEAD N SIDE-3W		Municipal
Others			Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		9	9	Shallow sag curve.
Vertical Alignment		8	8	
Roadway Width (m)	9.000			10m over structure btwn guardrail.
Embankment		8	8	
Sideslope ( _ :1)	3.0			
(Height of Cover(m) : 8)				
Guardrail (Y/N)	Yes			
<b>Approach Road / Embankment General Rating</b>		<b>8</b>	<b>8</b>	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		X	X	Wide cracks throughout. Extra width of concrete poured for collar. Cracked & settled 200mm on both sides.
Collar		6	6	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	1000			
Scour Protection		N	6	Rock & poured concrete.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>150</b> )				
Scour/Erosion		N	6	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>6</b>	<b>6</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>6100</b> , Type: <b>SP</b> )				
Barrel Last Accessible Date	06-Dec-2010			(1.8m of ice. Too wide to measure. 06Dec2010). Shape is good; viewed from ends due to 2m of water.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	N	Est roof & sidewall distortion
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	0			
Percent Sag				
Sidewall		7	N	
Measured Span (mm)				
Measured At Ring No.				
Deflection (mm)	0			
Percent Deflection				
Floor		N	N	
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		7	N	(Lower seams not seen due to ice. 06Dec2010).
Separation (mm)	0			
Longitudinal Seams		N	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		7	7	
Corrosion By Soil (Y/N)				
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	Yes			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 6100, Type: SP)				
Fish Passage Adequacy		9	9	
Baffle		X	X	
(Type : )				
Waterway Adequacy		9	9	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>7</b>	<b>N</b>	GR was 7 from 06Dec2010.
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		S		
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		8	8	
Collar		6	6	Medium Cracks.
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		N	N	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	0			
Scour Protection		N	6	Rocks in streambed only. Slopes natural & pitrun gravel.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		N	6	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>6</b>	<b>6</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		6	6	45 degree bend 25m D/S & u/s.
Bank Stability		8	8	
HWM (m below Top of Culvert)	4.0			
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>6</b>	<b>6</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>77.8/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>80.3/70.3</b>	Est. Repl. Yr	2032	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava		Previous Assistant's Name				
Next Inspection Date	26-Jan-2015		Previous Inspection Date	06-Dec-2010			
Inspection Cycle (Default) (months)	39						
Comment							