

| Bridge Culvert Inspection | | | |
|---------------------------|--|---------------------|-----------------|
| Bridge File Number | 73423 -1 Bridge Culvert | Form Type | CULE |
| Year Built | 1959 | Lot No. | 2 |
| Bridge or Town Name | HIGH PRAIRIE | Inspector Name | Brian Pientsch |
| Located Over | GUNNS CREEK, 8.10.58.7.10, WATERCRS-ST | Inspector Class | BR CLS A |
| Located On | 2A:54 C1 18.271 | Assistant Name | Clem Guenette |
| Water Body Cl./Year | | Assistant Class | BR CLS B |
| Navigabil. Cl./Year | | Inspection Date | 12-Dec-2012 |
| Legal Land Location | SW SEC 2 TWP 75 RGE 20 W5M | Data Entry By | Theresa Lacusta |
| Longitude, Latitude | -116:59:37, 55:27:42 | Data Entry Date | 13-Jan-2013 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Eric Carcoux |
| Contract Main. Area | CMA06 | Review Date | 09-Jan-2013 |
| Clear Roadway/Skew | 10.8 / -15 deg. (LHF) | Dept. Reviewer Name | David Morrison |
| AADT/Year | 730 / 2011 (A) | Dept. Review Date | 18-Mar-2013 |
| Road Classification | RAU-210-110 | Follow-Up By | |
| Detour Length (km) | 6 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|--------|------|----------------|------|--------|---------------|--------------------|-------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | - | 2552 | SP | 120.14 | 152X51 | 4.8 | ROUND |
| 1 | D/S | - | 2743 | SP | 21.6 | 152X51 | 3.0 | ROUND |
| Special Features | | | | | | | | |
| Special Features Comment | | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|-------------------------------|---------------|----|
| Utility Attachments | | | |
| Telephone | | Gas | |
| Power | 3 wire O/H along North ditch. | Municipal | |
| Others | | Problem (Y/N) | No |
| Remarks | | | |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|--------|----------|----------|---|
| Horizontal Alignment | | 7 | 7 | Sag curve. |
| Vertical Alignment | | 6 | 6 | |
| Roadway Width (m) | 10.800 | | | |
| Embankment | | 3 | 3 | Slumped (30m wide x 25 m long) 3m from guardrail. North embankment. |
| Sideslope (_ :1) | 4.0 | | | |
| (Height of Cover(m) : 20) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 3 | 3 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|----------|------|-----|--------------------------|
| Direction | | N | | |
| End Treatment (Concrete, Steel, Others, None) | CONCRETE | | | |
| Headwall | | 6 | 6 | |
| Collar | | N | N | Snow covered. |
| Wingwalls | | X | X | |
| (Shape :) | | | | |

| Upstream End | | | | |
|---|-------------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| Cutoff Wall | | N | N | |
| Bevel End | | 5 | N | Couldn't tell due to snow cover. |
| Heaving (mm) | 200 | | | |
| Invert Above/Below Stream Bed | | | | |
| Above/Below (mm) | | | | |
| Scour Protection | | N | N | (Inadequate protection. May 5, 2009) Under snow. |
| (Type : NONE) | | | | |
| (Avg. Rock Size(mm) :) | | | | |
| Scour/Erosion | | N | N | (Slumping on E. side. May 5, 2009) Under snow. |
| Beavers (Y/N) | Yes | | | Dam on bevel. |
| Upstream End General Rating | | 4 | 4 | GR carried forward. |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2552, Type: SP) | | | | |
| Barrel Last Accessible Date | 12-Dec-2012 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 6 | 6 | |
| Measured Rise (mm) | 2473 | | | |
| Measured At Ring No. | 16 | | | |
| Sag (mm) | 79 | | | |
| Percent Sag | 3 | | | |
| Sidewall | | 5 | 5 | Minor construction damage at 3 o'clock - ring 16. |
| Measured Span (mm) | 2421 | | | |
| Measured At Ring No. | 16 | | | |
| Deflection (mm) | 131 | | | |
| Percent Deflection | 5 | | | |
| Floor | | 5 | 5 | |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | 16 | | | |
| Abrasion (Y/N) | Yes | | | |
| Circumferential Seams | | 6 | 6 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 5 | 5 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | 1N Stagger |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 4 | 4 | Pitting rust lower 1/3 Alkaline deposits through roof bolts. |
| Corrosion By Soil (Y/N) | Yes | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | NEG | | | |

| Bridge Culvert Barrel | | | | |
|---|----|----------|----------|--------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2552, Type: SP) | | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | X | N | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 5 | 5 | |

| Bridge Culvert Barrel | | | | |
|--|-------------|------|-----|------------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: D/S, Span (mm): , Rise (mm): 2743, Type: SP) | | | | |
| Barrel Last Accessible Date | 12-Dec-2012 | | | 2238mm ice to roof |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | 8 | |
| Measured Rise (mm) | 2742 | | | Est, unable to measure due to ice. |
| Measured At Ring No. | 3 | | | |
| Sag (mm) | 1 | | | |
| Percent Sag | 0 | | | |
| Sidewall | | 7 | 7 | |
| Measured Span (mm) | 2754 | | | |
| Measured At Ring No. | 3 | | | |
| Deflection (mm) | 11 | | | |
| Percent Deflection | 0 | | | |
| Floor | | 7 | N | Ice on floor |
| Bulge (mm) | 0 | | | |
| Measured At Ring No. | 3 | | | |
| Abrasion (Y/N) | No | | | |
| Circumferential Seams | | 7 | 7 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 7 | 7 | |
| Total No. of Cracked Rings | 0 | | | 1N Stagger |
| Total No. of Rings with Two Cracked Seams | | | | |
| Min. Remaining Steel Between Cracks (mm) | | | | |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | Yes | | | |
| Coating | | 6 | 6 | Superficial corrosion lower 1/3. |
| Corrosion By Soil (Y/N) | No | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |

| Bridge Culvert Barrel | | | | |
|--|-----------|----------|----------|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: D/S, Span (mm): , Rise (mm): 2743, Type: SP) | | | | |
| Ponding (Y/N) | No | | | |
| Fish Passage Adequacy | | 6 | 6 | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 7 | 7 | |
| Icing (Y/N) | No | | | |
| Silting (Y/N) | No | | | |
| Drift (Y/N) | No | | | |
| Barrel Extension General Rating | | 7 | 7 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | S | | |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | 7 | 7 | Rating based on 50% visibility. |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 150 | | | |
| Scour Protection | | N | N | Under snow. |
| (Type : RIP RAP) | | | | |
| (Avg. Rock Size(mm) : 250) | | | | |
| Scour/Erosion | | N | N | Under snow. |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 6 | 6 | GR carried forward. |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 4 | 4 | u/s channel enters inlet from the west side approx 45 deg. |
| Bank Stability | | 4 | 4 | Cut bank on west side of outlet, D/S. Banks sloughing d/s. Evident through snow. |
| HWM (m below Top of Culvert) | | | | 4.5m above top of culvert. Debris @ u/s end. |
| Drift (Y/N) | Yes | | | |
| Channel Bottom Degrading/Aggrading | DEGRADING | | | |
| Beavers (Y/N) | Yes | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 4 | 4 | |

| Structure Usage | | | | |
|------------------------|--|-------------|------------|---------------------------------|
| | | Last | Now | Explanation of Condition |

| Maintenance Recommendations | | | | | | | |
|---|----------------------|--|---------------------------|----------------|-----------|-------------------|-----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | |
| SHOTCRETE REPAIRS | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | |
| REMOVE DRIFT ACCUMULATION | 2013 | Beaver dam u/s bevel. | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | |
| INSTALL STRUTS | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | |
| REPAIR SEAMS | | | | | | | |
| OTHER ACTION | 2013 | Repair North embankment. | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| OTHER ACTION | | | | | | | |
| Structural Condition Rating (Last/Now) (%) | 55.6/55.6 | Sufficiency Rating (Last/Now) (%) | 49.5/49.4 | Est. Repl. Yr | 2015 | Maint. Req. (Y/N) | Yes |
| Special Comments for Next Inspection | Monitor erosion d/s. | | Department Comments | | | | |
| Maintenance Reviewed By | | | Date | | | Estimated Total | 0 |
| Proposed Long-Term Strategy | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | |
| Proposed Action | | | | | | | |
| Previous Inspector's Name | Brian Pientsch | | Previous Assistant's Name | Lisbeth Medina | | | |
| Next Inspection Date | 12-Sep-2014 | | Previous Inspection Date | 26-Jan-2011 | | | |
| Inspection Cycle (Default) (months) | 21 | | | | | | |
| Comment | | | | | | | |