

Bridge Culvert Inspection				
Bridge File Number	73801 -1 Bridge Culvert		Form Type	CUL1
Year Built	1983		Lot No.	4
Bridge or Town Name	DUNSTABLE		Inspector Name	Melanie Johnson
Located Over	TRIBUTARY TO NEWTON CREEK, 8.11.84.33.3, WATERCRS-ST		Inspector Class	BR CLS B
Located On	651:02 C1 17.697		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	28-Jun-2011
Legal Land Location	SW SEC 30 TWP 57 RGE 1 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-114:08:53, 53:56:55		Data Entry Date	06-Jul-2011
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Arnold Assenheimer
Contract Main. Area	CMA10		Review Date	29-Jun-2011
Clear Roadway/Skew	9.7 /		Dept. Reviewer Name	Brent Herrick
AADT/Year	1,030 / 2010 (A)		Dept. Review Date	18-Jul-2011
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	12			

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2430	SP	29	152X51	3.0	ROUND
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power	2 wires 10m North r/w.		Municipal
Others		Problem (Y/N)	No
Remarks	BF tag installed at top of South bevel.		

**Approach Road / Embankment**

	Last	Now	Explanation of Condition
Horizontal Alignment	8	7	Hwy 777N ~100m west of crossing. Crest curves to east & west. No passing WB.
Vertical Alignment	7	7	
Roadway Width (m)	9.700		Wide transverse crack over pipe, full width. -Sealed
Embankment	4	7	
Sideslope ( __:1)	3.0		
(Height of Cover(m) : 1.2)			
Guardrail (Y/N)	No		
<b>Approach Road / Embankment General Rating</b>	<b>7</b>	<b>7</b>	

**Upstream End**

Culvert Component	Last	Now	Explanation of Condition
Direction	S		
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape : )			

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	200			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		N	4	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>250</b> )				
Scour/Erosion		5	4	Scouring underneath bevel, extends ~800mm.
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Barrel Last Accessible Date	12-Mar-2008			Water 0.85m deep-pipe viewed from ends, shape and condition appear good.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		4	N	(@ D/S end, rise 2700, 8% deflection. Aug/20/04) Can't confirm due to floor iced over. Rating carried forward.-12-Mar-2008
Measured Rise (mm)	2700			
Measured At Ring No.				Upwards.
Sag (mm)	270			
Percent Sag	10			
Sidewall		6	N	D/S end.
Measured Span (mm)	2350			
Measured At Ring No.				Inwards.
Deflection (mm)	80			3.3%-12-Mar-2008
Percent Deflection	3			
Floor		N	N	Ice/water covered.-12-Mar-2008
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	N	
Separation (mm)	0			
Longitudinal Seams		7	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		4	4	Pitting rust on bottom 1/2. Some corrosion by soil @ bolt holes.
Corrosion By Soil (Y/N)				
Corrosion By Water (Y/N)	Yes			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2430, Type: SP)				
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		X	X	
Baffle		X	X	
(Type : )				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>4</b>	<b>4</b>	GR carried fwd.

Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	100			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	200			
Scour Protection		N	5	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		N	5	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>5</b>	<b>5</b>	

Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		5	5	Bend @ D/S end.
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				

<b>Structure Usage</b>				
		<b>Last</b>	<b>Now</b>	<b>Explanation of Condition</b>
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>44.4/44.4</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>50.7/50.6</b>	Est. Repl. Yr	2024	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Dave Lam		Previous Assistant's Name	Bryce Clayton			
Next Inspection Date	28-Sep-2014		Previous Inspection Date	12-Mar-2008			
Inspection Cycle (Default) (months)	39						
Comment							