

Bridge Culvert Inspection			
Bridge File Number	73971 -1 Bridge Culvert	Form Type	CUL1
Year Built	1979	Lot No.	2
Bridge or Town Name	COALSPUR	Inspector Name	Todd Warshawski
Located Over	TRIBUTARY TO EMBARRAS RIVER, 8.11.107.33.20, WATERCRS-ST	Inspector Class	BR CLS B
Located On	40:24 C1 34.293	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	31-Oct-2012
Legal Land Location	SE SEC 28 TWP 48 RGE 21 W5M	Data Entry By	Lisa Fairhurst
Longitude, Latitude	-117:00:21, 53:10:14	Data Entry Date	21-Nov-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA13	Review Date	13-Nov-2012
Clear Roadway/Skew	14.5 / -32 deg. (LHF)	Dept. Reviewer Name	Brent Herrick
AADT/Year	300 / 2011 (A)	Dept. Review Date	22-Nov-2012
Road Classification	RAU-211.8-110	Follow-Up By	
Detour Length (km)	5		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2610	2877	SPE	111.6	152X51	3.5,4.3	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments							
Telephone	SW r/w			Gas			
Power				Municipal			
Others				Problem (Y/N)	No		
Remarks	BF tag on u/s bevel						

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection with Hwy 40, 100 North. On grade 4% increasing to south.
Vertical Alignment		7	7	
Roadway Width (m)	14.500			
Embankment		6	6	
Sideslope (:1)	4.0			
(Height of Cover(m) : 11)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	
Heaving (mm)	300			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	500			
Scour Protection		3	4	Scour 1.5m back along E bevel.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 450)				
Scour/Erosion		3	4	
Beavers (Y/N)	No			
Upstream End General Rating		3	4	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE)				
Barrel Last Accessible Date	31-Oct-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		4	6	Rocks on floor-sag est. at less than 5%
Measured Rise (mm)				
Measured At Ring No.	16			
Sag (mm)				
Percent Sag	5			
Sidewall		6	6	Small dent from install R12
Measured Span (mm)	2666			
Measured At Ring No.	18			
Deflection (mm)	56			
Percent Deflection	2			
Floor		N	N	Floor covered with rocks
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		8	7	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				1N Stagger
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	6	Superficial rust along floor. Soil side corrosion leaking along floor plate edges.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE)				
Fish Passage Adequacy		4	4	300mm hanging outlet.
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		4	6	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	200			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	300			
Scour Protection		4	4	Scour along bevel 1.5 x 3 x 1m
(Type : NONE)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		4	4	Scour hole about 1.5m deep, 10 m across.
Beavers (Y/N)	No			
Downstream End General Rating		4	4	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		4	6	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			Deg d/s.
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		4	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2013	40m3 CL2 u/s and d/s.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	44.4/66.7	Sufficiency Rating (Last/Now) (%)	44.4/59.7	Est. Repl. Yr	2035	Maint. Reqd. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date		Estimated Total	0	
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Bryan Wai		Previous Assistant's Name	Brent Herrick			
Next Inspection Date	31-Jul-2014		Previous Inspection Date	03-Oct-2012			
Inspection Cycle (Default) (months)	21						
Comment							