

Bridge Culvert Inspection				
Bridge File Number	74666 -1 Bridge Culvert		Form Type	CUL1
Year Built	1981		Lot No.	4
Bridge or Town Name	MEANOOK		Inspector Name	Eric Carcoux
Located Over	BOLLOQUE CREEK, 8.11.84.15.1, WATERCRS-ST		Inspector Class	BR CLS A
Located On	663:02 C1 27.736		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	29-Mar-2010
Legal Land Location	NW SEC 23 TWP 64 RGE 25 W4M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-113:40:45, 54:33:04		Data Entry Date	27-Apr-2010
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Arnold Assenheimer
Contract Main. Area	CMA10		Review Date	19-Apr-2010
Clear Roadway/Skew	9.2 / -45 deg. (LHF)		Dept. Reviewer Name	Brent Herrick
AADT/Year	230 / 2009 (A)		Dept. Review Date	03-May-2010
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	32			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2740	SP	64	152X51	3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments				
Telephone	South r/w.		Gas	
Power			Municipal	
Others			Problem (Y/N)	No
Remarks				

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	Horizontal curves East & North. Slight sag curve. Field access @ NW.
Vertical Alignment		6	6	
Roadway Width (m)	9.200			
Embankment		N	6	
Sideslope (__:1)	3.0			
(Height of Cover(m) : 3)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		6	6	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		N		Ice to crown 1.2m.
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		N	N	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		N	N	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		N	N	
Beavers (Y/N)	No			
Upstream End General Rating		5	N	G.R. (5) carried forward from 09/Oct/2003.
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1 , Primary Span, Location Code: MAIN , Span (mm): , Rise (mm): 2740 , Type: SP)				
Barrel Last Accessible Date	23-Nov-2006			Ice to crown 1.2m and is above springline-shape looks good.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	N	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	50			(09/Oct/2003)
Percent Sag				
Sidewall		5	N	
Measured Span (mm)	2742			
Measured At Ring No.	5			
Deflection (mm)	58			
Percent Deflection	2			
Floor		N	N	Ice covered..
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		5	5	Above ice.
Separation (mm)	0			
Longitudinal Seams		6	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		6	6	Minor superficial rust at above ice..
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel					
Culvert Component		Last	Now	Explanation of Condition	
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2740, Type: SP)					
Fish Passage Adequacy		8	8		
Baffle		X	X		
(Type :)					
Waterway Adequacy		7	7	Ice quality and color suggests the presence of springs.	
Icing (Y/N)	Yes				
Silting (Y/N)					
Drift (Y/N)	No				
Barrel General Rating		5	N	GR carried forward from 23-Nov-2006 was (5)	
Downstream End					
Culvert Component		Last	Now	Explanation of Condition	
Direction		S		Ice to crown 1.2m. No evident problems.	
End Treatment (Concrete, Steel, Others, None)	STEEL				
Headwall		X	X		
Collar		X	X		
Wingwalls		X	X		
(Shape :)					
Cutoff Wall		X	X		
Bevel End		N	N		
Heaving (mm)	0				
Invert Above/Below Stream Bed					
Above/Below (mm)	0				
Scour Protection		N	N	Ice covered. Fill settled up to 500mm beside bevel. Ice.	
(Type : RIP RAP)					
(Avg. Rock Size(mm) : 250)					
Scour/Erosion		N	N	Ice covered.	
Beavers (Y/N)	No				
Downstream End General Rating		5	N	(G.R. carried forward from 09/Oct/2003) was (5)	
Structure Usage					
		Last	Now	Explanation of Condition	
Channel (U/S and D/S)					
Alignment		6	6		
Bank Stability		N	N	Snow and ice covered.	
HWM (m below Top of Culvert)				HWM not visible.	
Drift (Y/N)	No				
Channel Bottom Degrading/Aggrading				Beaver lodge 20m d/s dam. Dam 40m u/s.	
Beavers (Y/N)	Yes				
(Fish Compensation Measure 1 : NONE)					
(Fish Compensation Measure 2 : NONE)					
Channel General Rating		6	6		

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/55.6	Sufficiency Rating (Last/Now) (%)	62.1/62.0	Est. Repl. Yr	2030	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Jason Saly		Previous Assistant's Name				
Next Inspection Date	29-Jun-2013		Previous Inspection Date	23-Nov-2006			
Inspection Cycle (Default) (months)	39						
Comment							