

Bridge Culvert Inspection			
Bridge File Number	75099 -1 Bridge Culvert	Form Type	CUL1
Year Built	1972	Lot No.	2
Bridge or Town Name	PINCHER CREE	Inspector Name	Calvin Roberts
Located Over	TRIBUTARY TO CASTLE RIVER, 2.12.35.3, WATERCRS-ST	Inspector Class	BR CLS B
Located On	507:02 C1 21.727	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	27-Nov-2012
Legal Land Location	SE SEC 17 TWP 6 RGE 1 W5M	Data Entry By	Lauren Korte
Longitude, Latitude	-114:05:32, 49:28:15	Data Entry Date	13-Dec-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Garry Roberts
Contract Main. Area	CMA26	Review Date	01-Dec-2012
Clear Roadway/Skew	9.8 / -20 deg. (LHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	920 / 2011 (A)	Dept. Review Date	27-Dec-2012
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	5		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2030	2240	SPE	67.7	152X51	2.8,2.8,2.8	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	South ROW.	Gas	
Power	North ROW and 60m West.	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	5	5	In a curve.
Vertical Alignment	6	6	Road rises to the West & East. 4 Lane including taper, Beauvais Lake turnoff.
Roadway Width (m)	14.500		
Embankment	7	7	
Sideslope (__:1)	3.0		
(Height of Cover(m) : 5.8)			
Guardrail (Y/N)	No		
Approach Road / Embankment General Rating	5	5	

Upstream End

Culvert Component	Last	Now	Explanation of Condition
Direction			South.
End Treatment (Concrete, Steel, Others, None)	NONE		
Headwall	X	X	
Collar	X	X	
Wingwalls	X	X	
(Shape :)			
Cutoff Wall	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		X	X	Beveled end removed after flood.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	400			
Scour Protection		3	3	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 250)				
Scour/Erosion		3	3	Erosion 2m along both sides and 1.5 m deep with water running under bevel.
Beavers (Y/N)	No			
Upstream End General Rating		3	3	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2030, Rise (mm): 2240, Type: SPE)				
Barrel Last Accessible Date	27-Nov-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		4	4	Small hole 3rd ring from U/S East side hole size is 10mm-with some soil side rusting.
Measured Rise (mm)	2045			
Measured At Ring No.	10			
Sag (mm)	195			
Percent Sag	8			
Sidewall		4	4	Small hole 2nd ring from U/S, West side. 130mm long tear in west side R10.
Measured Span (mm)	2194			
Measured At Ring No.	10			
Deflection (mm)	164			
Percent Deflection	8			
Floor		5	5	
Bulge (mm)	0			
Measured At Ring No.	10			
Abrasion (Y/N)	No			
Circumferential Seams		6	6	
Separation (mm)	0			
Longitudinal Seams		5	5	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		4	4	Corrosion with some pitting in the floor. Isolated soil side staining at upper seams.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2030, Rise (mm): 2240, Type: SPE)				
Ponding (Y/N)	No			
Fish Passage Adequacy		5	5	
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		4	4	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				North.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		4	4	Bevel is hanging 1.5m.
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	300			
Scour Protection		3	3	Most of the riprap washed D/S. Scoured around the beveled end - see photo.
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		3	3	Bank has eroded- scour hole 1.5m deep 10m wide and 15m long.
Beavers (Y/N)	No			
Downstream End General Rating		3	3	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	6	Minor erosion D/S.
Bank Stability		5	5	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2013	Place rip rap around the D/S and U/S ends- approx 20m ³ CI 1 and CI 2.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	44.4/44.4	Sufficiency Rating (Last/Now) (%)	50.6/49.8	Est. Repl. Yr	2020	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	27-Feb-2016		Previous Inspection Date	12-Sep-2009			
Inspection Cycle (Default) (months)	39						
Comment							