

| Bridge Culvert Inspection |  |  |                     |                     |
|---------------------------|--|--|---------------------|---------------------|
| Bridge File Number        | 75379 -2 Bridge Culvert                          |  | Form Type           | CULE                |
| Year Built                | 2009   |  | Lot No.             | 4                   |
| Bridge or Town Name       | FAIRVIEW   |  | Inspector Name      | Russel Vanderschaaf |
| Located Over              | TRIBUTARY TO HINES CREEK, 8.10.80.4, WATERCRS-ST |  | Inspector Class     | BR CLS B            |
| Located On                | 682:02 C1 13.545                                 |  | Assistant Name      |                     |
| Water Body Cl./Year       |  |  | Assistant Class     |                     |
| Navigabil. Cl./Year       |  |  | Inspection Date     | 19-Jun-2012         |
| Legal Land Location       | NW SEC 36 TWP 81 RGE 5 W6M                       |  | Data Entry By       | Theresa Lacusta     |
| Longitude, Latitude       | -118:38:39, 56:03:60                             |  | Data Entry Date     | 10-Jul-2012         |
| Road Authority            | Alberta Transportation (AIT)                     |  | Reviewer Name       | Eric Carcoux        |
| Contract Main. Area       | CMA04  |  | Review Date         | 09-Jul-2012         |
| Clear Roadway/Skew        | 8.3 / -10 deg. (LHF)                             |  | Dept. Reviewer Name | David Morrison      |
| AADT/Year                 | 220 / 2011 (A)                                   |  | Dept. Review Date   | 01-Nov-2012         |
| Road Classification       | RCU-209-110                                      |  | Follow-Up By        |                     |
| Detour Length (km)        | 6  |  |                     |                     |

**Bridge Culvert Information**

| Number of Culverts       |        | 1  |                |      |        |               |                    |       |
|--------------------------|--------|--|----------------|------|--------|---------------|--------------------|-------|
| Pipe #                   | Barrel | Span                                       | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1                        | MAIN   | -  | 1524           | SSP  | 97     |               | 12.7               | ROUND |
| 1                        | D/S    | -  | 1810           | SP   | 20     | 152X51        | 3.0                | ROUND |
| Special Features         |        | DRIFT CATCHER, BARREL ELBOW                |                |      |        |               |                    |       |
| Special Features Comment |        | H-pile drift deflector/catcher at u/s end. |                |      |        |               |                    |       |

**Utilities (Located at)**

|                     |                 |  |               |    |
|---------------------|-----------------|--|---------------|----|
| Utility Attachments |                 |  |               |    |
| Telephone           | 8m South @ c/l. |  | Gas           |    |
| Power               |                 |  | Municipal     |    |
| Others              |                 |  | Problem (Y/N) | No |
| Remarks             |                 |  |               |    |

**Approach Road / Embankment**

|  |       | Last     | Now      | Explanation of Condition  |
|--|-------|----------|----------|---|
| Horizontal Alignment                             |       | 5        | 5        | Curves on both directions.<br>No passing down grade West bound. |
| Vertical Alignment                               |       | 5        | 5        |   |
| Roadway Width (m)                                | 8.300 |          |          |   |
| Embankment                                       |       | 9        | 4        | SE ditch 14mLx0.3mWx0.4mD scour - vegetated.                    |
| Sideslope (__:1)                                 | 4.0   |          |          |   |
| (Height of Cover(m) : 15)                        |       |          |          |   |
| Guardrail (Y/N)                                  | Yes   |          |          |   |
| <b>Approach Road / Embankment General Rating</b> |       | <b>5</b> | <b>5</b> |   |

**Upstream End**

| Culvert Component                             |  | Last  | Now | Explanation of Condition |
|---|--|-------|-----|--------------------------|
| Direction                                     |  | N     |     | Northeast                |
| End Treatment (Concrete, Steel, Others, None) |  | STEEL |     |                          |
| Headwall                                      |  | X     | X   |                          |
| Collar  |  | X     | X   |                          |
| Wingwalls<br>(Shape : )                       |  | X     | X   |                          |

| Upstream End   |             |          |          |  |
|--|-------------|----------|----------|--|
| Culvert Component  |             | Last     | Now      | Explanation of Condition                   |
| Cutoff Wall  |             | X        | X        |  |
| Bevel End  |             | 9        | 9        |  |
| Heaving (mm)   | 0           |          |          |  |
| Invert Above/Below Stream Bed  | BELOW       |          |          |  |
| Above/Below (mm)   | 700         |          |          |  |
| Scour Protection   |             | 9        | 9        |  |
| (Type : <b>RIP RAP</b> )   |             |          |          |  |
| (Avg. Rock Size(mm) : <b>450</b> )   |             |          |          |  |
| Scour/Erosion  |             | 9        | 9        |  |
| Beavers (Y/N)  | No          |          |          |  |
| <b>Upstream End General Rating</b>   |             | <b>9</b> | <b>9</b> |  |
| Bridge Culvert Barrel  |             |          |          |  |
| Culvert Component  |             | Last     | Now      | Explanation of Condition                   |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SSP) |             |          |          |  |
| Barrel Last Accessible Date  | 19-Jun-2012 |          |          |  |
| <b>Special Features</b>  |             |          |          |  |
| Special Feature  |             |          |          |  |
| (Type : )  |             |          |          |  |
| Special Feature  |             |          |          |  |
| (Type : )  |             |          |          |  |
| Roof   |             | 9        | 9        | Welded steel pipe - rise from manufacture. |
| Measured Rise (mm)   | 1460        |          |          | @ c/l                                      |
| Measured At Ring No.   |             |          |          |  |
| Sag (mm)   | 0           |          |          |  |
| Percent Sag  | 0           |          |          |  |
| Sidewall   |             | 9        | 9        |  |
| Measured Span (mm)   | 1524        |          |          | @ c/l                                      |
| Measured At Ring No.   |             |          |          |  |
| Deflection (mm)  | 0           |          |          |  |
| Percent Deflection   | 0           |          |          |  |
| Floor  |             | 9        | 9        |  |
| Bulge (mm)   |             |          |          |  |
| Measured At Ring No.   |             |          |          |  |
| Abrasion (Y/N)   | No          |          |          |  |
| Circumferential Seams  |             | 9        | 9        |  |
| Separation (mm)  |             |          |          |  |
| Longitudinal Seams   |             | X        | X        |  |
| Total No. of Cracked Rings   |             |          |          |  |
| Total No. of Rings with Two Cracked Seams  |             |          |          |  |
| Min. Remaining Steel Between Cracks (mm)   |             |          |          |  |
| Proper Lap (Y/N)   |             |          |          |  |
| Longitudinal Stagger (Y/N)   |             |          |          |  |
| Coating  |             | X        | X        |  |
| Corrosion By Soil (Y/N)  | No          |          |          |  |
| Corrosion By Water (Y/N)   | No          |          |          |  |
| Camber POS/ZERO/NEG  | ZERO        |          |          |  |

| Bridge Culvert Barrel  |    |          |          |                          |
|--|----|----------|----------|--------------------------|
| Culvert Component  |    | Last     | Now      | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SSP) |    |          |          |                          |
| Ponding (Y/N)  | No |          |          |                          |
| Fish Passage Adequacy  |    | 9        | 9        |                          |
| Baffle   |    | X        | X        |                          |
| (Type : )  |    |          |          |                          |
| Waterway Adequacy  |    | 9        | 9        |                          |
| Icing (Y/N)  | No |          |          |                          |
| Silting (Y/N)  | No |          |          |                          |
| Drift (Y/N)  | No |          |          |                          |
| <b>Barrel General Rating</b>   |    | <b>9</b> | <b>9</b> |                          |

| Bridge Culvert Barrel  |             |      |     |  |
|--|-------------|------|-----|--|
| Culvert Component  |             | Last | Now | Explanation of Condition                     |
| (Pipe # : 1, Primary Span, Location Code: D/S, Span (mm): , Rise (mm): 1810, Type: SP) |             |      |     |  |
| Barrel Last Accessible Date  | 19-Jun-2012 |      |     | Silt 0.8m from d/s crown - viewed from ends. |
| <b>Special Features</b>  |             |      |     |  |
| Special Feature  |             |      | X   |  |
| (Type : DRIFT CATCHER)   |             |      |     |  |
| Special Feature  |             |      | X   |  |
| (Type : BARREL ELBOW)  |             |      |     |  |
| Roof   |             | 9    | N   |  |
| Measured Rise (mm)   | 1820        |      |     | from d/s                                     |
| Measured At Ring No.   | 5           |      |     |  |
| Sag (mm)   | 0           |      |     |  |
| Percent Sag  | 0           |      |     |  |
| Sidewall   |             | 9    | N   |  |
| Measured Span (mm)   | 1815        |      |     | from d/s                                     |
| Measured At Ring No.   | 5           |      |     |  |
| Deflection (mm)  | 0           |      |     |  |
| Percent Deflection   | 0           |      |     |  |
| Floor  |             | 9    | N   |  |
| Bulge (mm)   |             |      |     |  |
| Measured At Ring No.   |             |      |     |  |
| Abrasion (Y/N)   | No          |      |     |  |
| Circumferential Seams  |             | 9    | N   |  |
| Separation (mm)  |             |      |     |  |
| Longitudinal Seams   |             | 9    | N   |  |
| Total No. of Cracked Rings   |             |      |     |  |
| Total No. of Rings with Two Cracked Seams  |             |      |     |  |
| Min. Remaining Steel Between Cracks (mm)   |             |      |     |  |
| Proper Lap (Y/N)   | Yes         |      |     |  |
| Longitudinal Stagger (Y/N)   | Yes         |      |     |  |
| Coating  |             | 9    | N   |  |
| Corrosion By Soil (Y/N)  | No          |      |     |  |
| Corrosion By Water (Y/N)   | No          |      |     |  |
| Camber POS/ZERO/NEG  | ZERO        |      |     |  |

| Bridge Culvert Barrel  |           |          |          |                             |
|--|-----------|----------|----------|-----------------------------|
| Culvert Component  |           | Last     | Now      | Explanation of Condition    |
| (Pipe # : 1, Primary Span, Location Code: D/S, Span (mm): , Rise (mm): 1810, Type: SP) |           |          |          |                             |
| Ponding (Y/N)  | No        |          |          |                             |
| Fish Passage Adequacy  |           | 9        | 9        |                             |
| Baffle   |           | X        | X        |                             |
| (Type : )  |           |          |          |                             |
| Waterway Adequacy  |           | 9        | 9        | 1.0m of silt                |
| Icing (Y/N)  | No        |          |          |                             |
| Silting (Y/N)  | Yes       |          |          |                             |
| Drift (Y/N)  | No        |          |          |                             |
| <b>Barrel Extension General Rating</b>   |           | <b>9</b> | <b>N</b> | GR was '9' on 17-Aug-2009   |
| Downstream End   |           |          |          |                             |
| Culvert Component  |           | Last     | Now      | Explanation of Condition    |
| Direction  |           | S        |          | Southwest                   |
| End Treatment (Concrete, Steel, Others, None)  | STEEL     |          |          |                             |
| Headwall   |           | X        | X        |                             |
| Collar   |           | X        | X        |                             |
| Wingwalls  |           | X        | X        |                             |
| (Shape : )   |           |          |          |                             |
| Cutoff Wall  |           | X        | X        |                             |
| Bevel End  |           | 9        | N        | silt covered                |
| Heaving (mm)   | 0         |          |          |                             |
| Invert Above/Below Stream Bed  | BELOW     |          |          |                             |
| Above/Below (mm)   | 700       |          |          |                             |
| Scour Protection   |           | 9        | 9        |                             |
| (Type : RIP RAP)   |           |          |          |                             |
| (Avg. Rock Size(mm) : 450)   |           |          |          |                             |
| Scour/Erosion  |           | 9        | 9        |                             |
| Beavers (Y/N)  | No        |          |          |                             |
| <b>Downstream End General Rating</b>   |           | <b>9</b> | <b>9</b> |                             |
| Structure Usage  |           |          |          |                             |
|  |           | Last     | Now      | Explanation of Condition    |
| <b>Channel (U/S and D/S)</b>   |           |          |          |                             |
| Alignment  |           | 8        | 8        |                             |
| Bank Stability   |           | 5        | 5        | U/S channel bank has slides |
| HWM (m below Top of Culvert)   |           |          |          | HWM not visible.            |
| Drift (Y/N)  | No        |          |          |                             |
| Channel Bottom Degrading/Aggrading   | DEGRADING |          |          |                             |
| Beavers (Y/N)  | No        |          |          |                             |
| (Fish Compensation Measure 1 : NONE)   |           |          |          |                             |
| (Fish Compensation Measure 2 : NONE)   |           |          |          |                             |
| <b>Channel General Rating</b>  |           | <b>5</b> | <b>8</b> |                             |

| Maintenance Recommendations                       |                             |  |                           |               |           |                   |    |
|---|-----------------------------|--|---------------------------|---------------|-----------|-------------------|----|
| Inspector Recommendations                         | Year                        | Inspector Comments                       | Department Comments       | Target Year   | Est. Cost | Cat #             |    |
| SHOTCRETE REPAIRS                                 |                             |  |                           |               |           |                   |    |
| PLACE ADDITIONAL RIP RAP                          |                             |  |                           |               |           |                   |    |
| REMOVE DRIFT ACCUMULATION                         |                             |  |                           |               |           |                   |    |
| INSTALL CONCRETE/STEEL LINING                     |                             |  |                           |               |           |                   |    |
| INSTALL STRUTS                                    |                             |  |                           |               |           |                   |    |
| INSTALL CONCRETE COLLAR/CUTOFF                    |                             |  |                           |               |           |                   |    |
| REPAIR SEAMS                                      |                             |  |                           |               |           |                   |    |
| OTHER ACTION                                      |                             |  |                           |               |           |                   |    |
| OTHER ACTION                                      |                             |  |                           |               |           |                   |    |
| OTHER ACTION                                      |                             |  |                           |               |           |                   |    |
| OTHER ACTION                                      |                             |  |                           |               |           |                   |    |
| <b>Structural Condition Rating (Last/Now) (%)</b> | <b>100.0/100.0</b>          | <b>Sufficiency Rating (Last/Now) (%)</b> | <b>97.0/99.3</b>          | Est. Repl. Yr | 2059      | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection              | Monitor ditch in SE corner. |  | Department Comments       |               |           |                   |    |
| Maintenance Reviewed By                           |                             |  | Date                      |               |           | Estimated Total   | 0  |
| Proposed Long-Term Strategy                       |                             |  |                           |               |           |                   |    |
| On 3-Year Program (Y/N)                           |                             |  |                           |               |           |                   |    |
| Proposed Action                                   |                             |  |                           |               |           |                   |    |
| Previous Inspector's Name                         | Brian Pientsch              |  | Previous Assistant's Name | Tim Miskiman  |           |                   |    |
| Next Inspection Date                              | 19-Sep-2015                 |  | Previous Inspection Date  | 17-Aug-2009   |           |                   |    |
| Inspection Cycle (Default) (months)               | 39                          |  |                           |               |           |                   |    |
| Comment   |                             |  |                           |               |           |                   |    |