

Bridge Culvert Inspection				
Bridge File Number	75624 -1 Bridge Culvert		Form Type	CULM
Year Built	1963		Lot No.	3
Bridge or Town Name	MORNINGSIDE		Inspector Name	Jason Saly
Located Over	WOLF CREEK, 5.56, WATERCRS-ST		Inspector Class	BR CLS A
Located On	2:26 R1 33.593;2:26 L1 33.588		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	19-Mar-2013
Legal Land Location	NE SEC 34 TWP 41 RGE 26 W4M		Data Entry By	Marcia Chavez
Longitude, Latitude	-113:39:45, 52:34:23		Data Entry Date	01-Apr-2013
Road Authority	Alberta Transportation (AIT)		Reviewer Name	John O'Brien
Contract Main. Area	CMA19		Review Date	26-Mar-2013
Clear Roadway/Skew	22.6 / 25 deg. (RHF)		Dept. Reviewer Name	Chris Black
AADT/Year	23,260 / 2011 (A)		Dept. Review Date	09-Apr-2013
Road Classification	RFD-412.4-130		Follow-Up By	
Detour Length (km)	1			

**Bridge Culvert Information**

Number of Culverts	2							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2743	SP	80.5	152X51	2.8	ROUND
2	MAIN	2610	2877	SPE	80.5	152X51	2.8,2.8,2.8	ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone	Yes - no marker.	Gas	
Power		Municipal	
Others	Shaw fibre optics West c/l.	Problem (Y/N)	No
Remarks			

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		8	8	Grade rises to North.
Vertical Alignment		8	8	
Roadway Width (m)	22.600			
Embankment		8	N	Snow covered.
Sideslope ( __:1)	4.0			
(Height of Cover(m) : 3)				
Guardrail (Y/N)	Yes			Missing 4 splice bolts at SW bulb end.
<b>Approach Road / Embankment General Rating</b>		<b>8</b>	<b>8</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		W		North culvert.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
<b>(Pipe # : 1, Span Type: Primary Span)</b>				
Cutoff Wall		X	X	
Bevel End		5	5	Bevel cut on skew.
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		4	N	End of roof projects from fill 300mm. Snow covered.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		4	N	(Minor scour along & under bevel. 15Sep2011) - Snow covered.
Beavers (Y/N)	Yes			Beaver dam at inlet.
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried forward from 15Sep2011 based on scour rating.
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
<b>(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2743, Type: SP)</b>				
Barrel Last Accessible Date	19-Mar-2013			North pipe.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		6	6	Could not measure rise due to ice.
Measured Rise (mm)	2645			
Measured At Ring No.	16			
Sag (mm)	98			3.6%
Percent Sag	4			
Sidewall		6	5	Span at R2=2636=107mm Span at R10=2627=116mm Span at R15=2602=141mm Span at R20=2597=146mm Span at R29=2642=102mm 5.3%
Measured Span (mm)	2597			
Measured At Ring No.	20			
Deflection (mm)	146			
Percent Deflection	5			
Floor		6	N	Ice covered.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			1N
Coating		5	4	Superficial corrosion @ bevel and sidewall @ waterline with pitting. Some flaking near floor - no action required at this time.
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2743, Type: SP)				
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	Yes			Minor drift.
<b>Barrel General Rating</b>		<b>6</b>	<b>5</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		E		North pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	5	Bevel cut on skew.
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		4	N	Snow covered.
(Type : NONE)				
(Avg. Rock Size(mm) : )				
Scour/Erosion		4	N	(Erosion under 1st 2m of bevel. 15Sep2011) - Snow covered.
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried forward from 15Sep2011 based on scour ratings.
Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		W		South culvert. (Home made gauge at North bank. 15Sep2011).
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
<b>(Pipe # : 2, Span Type: Secondary Span)</b>				
Bevel End		6	6	Bevel cut on skew. End of roof projects 300mm above fill.
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		4	N	Snow covered.
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		4	N	(Minor scour along North edge of bevel. 15Sep2011) - Snow covered.
Beavers (Y/N)	Yes			Beaver dam at bevel.
<b>Upstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried forward from 15Sep2011 based on scour ratings.
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
<b>(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE)</b>				
Barrel Last Accessible Date	19-Mar-2013			South pipe.
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		7	7	Could not measure rise due to ice. (15Sep2011)
Measured Rise (mm)	2851			
Measured At Ring No.	10			
Sag (mm)	26			
Percent Sag	1			
Sidewall		7	7	Span at R2=2621=11mm Span at R10=2602=8mm Span at R15=2582=28mm Span at R20=2601=9mm Span at R29=2592=8mm 1.1% inwards.
Measured Span (mm)	2582			
Measured At Ring No.	15			
Deflection (mm)	28			
Percent Deflection	1			
Floor		6	N	Ice covered.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	1N
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		5	5	Minor superficial corrosion @ bevel sidewall @ waterline with some pitting.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): 2610, Rise (mm): 2877, Type: SPE)				
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		7	4	Would rate 7 if no beaver dam present.
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			Minor.
Silting (Y/N)	No			
Drift (Y/N)	Yes			
<b>Barrel General Rating</b>		<b>7</b>	<b>7</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		E		South pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		6	6	Bevel cut on skew.
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		4	N	
(Type : <b>NONE</b> )				
(Avg. Rock Size(mm) : )				
Scour/Erosion		4	N	(Erosion under last 2m of bevel. 15Sep2011).
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>4</b>	<b>4</b>	GR carried forward from 15Sep2011 based on scour rating.
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		6	6	Curve at U/S end.
Bank Stability		6	6	Minor slumping North bank D/S.
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	Yes			
(Fish Compensation Measure 1 : <b>NONE</b> )				
(Fish Compensation Measure 2 : <b>NONE</b> )				

<b>Structure Usage</b>				
		<b>Last</b>	<b>Now</b>	<b>Explanation of Condition</b>
<b>Channel General Rating</b>		<b>6</b>	<b>6</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP	2013	Place riprap at bevel end at both pipes.					
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION	2013	Remove beaver dam.					
OTHER ACTION	2013	Add 4 splice bolts to SW bulb end.					
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>66.7/55.6</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>63.0/51.2</b>	Est. Repl. Yr	2028	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Owen Salava	Previous Assistant's Name					
Next Inspection Date	19-Dec-2014	Previous Inspection Date	15-Sep-2011				
Inspection Cycle (Default) (months)	21						
Comment							