

| Bridge Culvert Inspection                        |                                |      |                |          |  |                 |                    |       |
|--|--------------------------------|------|----------------|----------|--|-----------------|--------------------|-------|
| Bridge File Number                               | 00797 -1 Bridge Culvert        |      |                |          | Form Type  | CUL1            |                    |       |
| Year Built                                       | 1991                           |      |                |          | Lot No.  | 4               |                    |       |
| Bridge or Town Name                              | THORSBY                        |      |                |          | Inspector Name   | Todd Warshawski |                    |       |
| Located Over                                     | WEED CREEK, 6.110, WATERCRS-ST |      |                |          | Inspector Class  | BR CLS B        |                    |       |
| Located On                                       | 39:10 C1 0.629                 |      |                |          | Assistant Name   |                 |                    |       |
| Water Body Cl./Year                              |                                |      |                |          | Assistant Class  |                 |                    |       |
| Navigabil. Cl./Year                              |                                |      |                |          | Inspection Date  | 07-Jan-2013     |                    |       |
| Legal Land Location                              | NW SEC 26 TWP 49 RGE 28 W4M    |      |                |          | Data Entry By  | Theresa Lacusta |                    |       |
| Longitude, Latitude                              | -113:59:33, 53:15:54           |      |                |          | Data Entry Date  | 23-Jan-2013     |                    |       |
| Road Authority                                   | Alberta Transportation (AIT)   |      |                |          | Reviewer Name  | Eric Carcoux    |                    |       |
| Contract Main. Area                              | CMA11                          |      |                |          | Review Date  | 16-Jan-2013     |                    |       |
| Clear Roadway/Skew                               | 10.6 / 20 deg. (RHF)           |      |                |          | Dept. Reviewer Name  | Brent Herrick   |                    |       |
| AADT/Year  | 4,570 / 2011 (A)               |      |                |          | Dept. Review Date  | 23-Jan-2013     |                    |       |
| Road Classification                              | RAU-210-110                    |      |                |          | Follow-Up By   |                 |                    |       |
| Detour Length (km)                               | 3                              |      |                |          |  |                 |                    |       |
| Bridge Culvert Information                       |                                |      |                |          |  |                 |                    |       |
| Number of Culverts                               | 1                              |      |                |          |  |                 |                    |       |
| Pipe #   | Barrel                         | Span | Rise (or Dia.) | Type     | Length   | Corr. Profile   | PI./Slab Thickness | Shape |
| 1  | MAIN                           | -    | 8540           | SP       | 76.2   | 152X51          | 6.0                | ROUND |
| Special Features                                 |                                |      |                |          |  |                 |                    |       |
| Special Features Comment                         | BF tag on u/s headwall.        |      |                |          |  |                 |                    |       |
| Utilities (Located at)                           |                                |      |                |          |  |                 |                    |       |
| Utility Attachments                              |                                |      |                |          |  |                 |                    |       |
| Telephone  | South & North r/w.             |      |                |          | Gas  |                 |                    |       |
| Power  | 2 wires North r/w.             |      |                |          | Municipal  |                 |                    |       |
| Others   |                                |      |                |          | Problem (Y/N)  | No              |                    |       |
| Remarks  |                                |      |                |          |  |                 |                    |       |
| Approach Road / Embankment                       |                                |      |                |          |  |                 |                    |       |
|  |                                |      | Last           | Now      | Explanation of Condition   |                 |                    |       |
| Horizontal Alignment                             |                                |      | 7              | 7        | Farm entrance to east.   |                 |                    |       |
| Vertical Alignment                               |                                |      | 6              | 6        | In sag curve, no passing @ crest curve.                                      |                 |                    |       |
| Roadway Width (m)                                | 10.600                         |      |                |          |  |                 |                    |       |
| Embankment                                       |                                |      | 8              | 8        |  |                 |                    |       |
| Sideslope ( _ :1)                                | 3.0                            |      |                |          |  |                 |                    |       |
| (Height of Cover(m) : 3.2)                       |                                |      |                |          |  |                 |                    |       |
| Guardrail (Y/N)                                  | Yes                            |      |                |          |  |                 |                    |       |
| <b>Approach Road / Embankment General Rating</b> |                                |      | <b>6</b>       | <b>6</b> |  |                 |                    |       |
| Upstream End                                     |                                |      |                |          |  |                 |                    |       |
| <b>Culvert Component</b>                         |                                |      | Last           | Now      | Explanation of Condition   |                 |                    |       |
| Direction  |                                |      | S              |          |  |                 |                    |       |
| End Treatment (Concrete, Steel, Others, None)    | CONCRETE                       |      |                |          |  |                 |                    |       |
| Headwall   |                                |      | 5              | 5        | Vertical cracking on headwall up to 4mm wide.                                |                 |                    |       |
| Collar   |                                |      | 5              | 5        | Cracks in shoulders up to 2mm every 400mm. Separated from cutoff wall.-photo |                 |                    |       |
| Wingwalls  |                                |      | X              | X        |  |                 |                    |       |
| (Shape : )                                       |                                |      |                |          |  |                 |                    |       |
| Cutoff Wall                                      |                                |      | N              | N        |  |                 |                    |       |

| Upstream End  |             |          |          |   |
|---|-------------|----------|----------|---|
| Culvert Component   |             | Last     | Now      | Explanation of Condition  |
| Bevel End   |             | 7        | 7        | Floor not rated.  |
| Heaving (mm)  | 0           |          |          |   |
| Invert Above/Below Stream Bed   | BELOW       |          |          |   |
| Above/Below (mm)  | 1000        |          |          |   |
| Scour Protection  |             | N        | N        |   |
| (Type : <b>RIP RAP</b> )  |             |          |          |   |
| (Avg. Rock Size(mm) : <b>700</b> )  |             |          |          |   |
| Scour/Erosion   |             | N        | N        |   |
| Beavers (Y/N)   | No          |          |          |   |
| <b>Upstream End General Rating</b>  |             | <b>5</b> | <b>5</b> |   |
| Bridge Culvert Barrel   |             |          |          |   |
| Culvert Component   |             | Last     | Now      | Explanation of Condition  |
| (Pipe # : <b>1</b> , Primary Span, Location Code: <b>MAIN</b> , Span (mm): , Rise (mm): <b>8540</b> , Type: <b>SP</b> ) |             |          |          |   |
| Barrel Last Accessible Date   | 07-Jan-2013 |          |          |   |
| <b>Special Features</b>   |             |          |          |   |
| Special Feature   |             |          |          |   |
| (Type : )   |             |          |          |   |
| Special Feature   |             |          |          |   |
| (Type : )   |             |          |          |   |
| Roof  |             | 6        | 6        | Roof appears good.  |
| Measured Rise (mm)  |             |          |          | Rise not measured due to ice.   |
| Measured At Ring No.  |             |          |          |   |
| Sag (mm)  | 486         |          |          | est   |
| Percent Sag   | 1           |          |          |   |
| Sidewall  |             | 5        | 5        | Rings 16 & 17 are pushing inward on the west side approx 300mm, small localized area. Sidewalls appear to be in good condition. |
| Measured Span (mm)  | 8585        |          |          | Span not measured due to size.  |
| Measured At Ring No.  | 9           |          |          |   |
| Deflection (mm)   | 45          |          |          |   |
| Percent Deflection  | 1           |          |          |   |
| Floor   |             | N        | N        | Silt/ice on floor.  |
| Bulge (mm)  | 0           |          |          |   |
| Measured At Ring No.  |             |          |          |   |
| Abrasion (Y/N)  | No          |          |          |   |
| Circumferential Seams   |             | 7        | 7        |   |
| Separation (mm)   | 0           |          |          |   |
| Longitudinal Seams  |             | 7        | 7        |   |
| Total No. of Cracked Rings  | 0           |          |          | 2N stagger.   |
| Total No. of Rings with Two Cracked Seams   |             |          |          |   |
| Min. Remaining Steel Between Cracks (mm)  |             |          |          |   |
| Proper Lap (Y/N)  | Yes         |          |          |   |
| Longitudinal Stagger (Y/N)  | Yes         |          |          |   |
| Coating   |             | 5        | 5        | Superficial rust along lower sidewall.  |
| Corrosion By Soil (Y/N)   | Yes         |          |          |   |
| Corrosion By Water (Y/N)  | Yes         |          |          |   |
| Camber POS/ZERO/NEG   | ZERO        |          |          |   |
| Ponding (Y/N)   | No          |          |          |   |

| Bridge Culvert Barrel   |          |          |          |  |
|---|----------|----------|----------|--|
| Culvert Component   |          | Last     | Now      | Explanation of Condition                                       |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 8540, Type: SP) |          |          |          |  |
| Fish Passage Adequacy   |          | 9        | 9        |  |
| Baffle  |          | X        | X        |  |
| (Type : )   |          |          |          |  |
| Waterway Adequacy   |          | 9        | 9        |  |
| Icing (Y/N)   | No       |          |          |  |
| Silting (Y/N)   | No       |          |          |  |
| Drift (Y/N)   | No       |          |          |  |
| <b>Barrel General Rating</b>  |          | <b>5</b> | <b>5</b> |  |
| Downstream End  |          |          |          |  |
| Culvert Component   |          | Last     | Now      | Explanation of Condition                                       |
| Direction   |          | N        |          |  |
| End Treatment (Concrete, Steel, Others, None)   | CONCRETE |          |          |  |
| Headwall  |          | 5        | 5        | Vertical cracking on headwall 5mm wide. Exposed rebar at face. |
| Collar  |          | 5        | 5        | Vertical cracks every 400mm on collar, 4mm wide.               |
| Wingwalls   |          | X        | X        |  |
| (Shape : )  |          |          |          |  |
| Cutoff Wall   |          | N        | N        |  |
| Bevel End   |          | 7        | 7        | Floor not rated.   |
| Heaving (mm)  | 0        |          |          |  |
| Invert Above/Below Stream Bed   | BELOW    |          |          |  |
| Above/Below (mm)  | 1000     |          |          |  |
| Scour Protection  |          | N        | N        | Snow covered   |
| (Type : RIP RAP)  |          |          |          |  |
| (Avg. Rock Size(mm) : 400)  |          |          |          |  |
| Scour/Erosion   |          | N        | N        | Settlement of fill along collar.                               |
| Beavers (Y/N)   | No       |          |          |  |
| <b>Downstream End General Rating</b>  |          | <b>5</b> | <b>5</b> |  |
| Structure Usage   |          |          |          |  |
|   |          | Last     | Now      | Explanation of Condition                                       |
| <b>Channel (U/S and D/S)</b>  |          |          |          |  |
| Alignment   |          | 5        | 6        |  |
| Bank Stability  |          | 5        | 5        |  |
| HWM (m below Top of Culvert)  |          |          |          | HWM not visible.   |
| Drift (Y/N)   | Yes      |          |          |  |
| Channel Bottom Degrading/Aggrading  |          |          |          |  |
| Beavers (Y/N)   | Yes      |          |          |  |
| (Fish Compensation Measure 1 : NONE)  |          |          |          |  |
| (Fish Compensation Measure 2 : NONE)  |          |          |          |  |
| <b>Channel General Rating</b>   |          | <b>5</b> | <b>6</b> |  |

| Maintenance Recommendations                       |                               |  |                           |               |                 |                   |    |
|---|-------------------------------|--|---------------------------|---------------|-----------------|-------------------|----|
| Inspector Recommendations                         | Year                          | Inspector Comments                       | Department Comments       | Target Year   | Est. Cost       | Cat #             |    |
| SHOTCRETE REPAIRS                                 |                               |  |                           |               |                 |                   |    |
| PLACE ADDITIONAL RIP RAP                          |                               |  |                           |               |                 |                   |    |
| REMOVE DRIFT ACCUMULATION                         |                               |  |                           |               |                 |                   |    |
| INSTALL CONCRETE/STEEL LINING                     |                               |  |                           |               |                 |                   |    |
| INSTALL STRUTS                                    |                               |  |                           |               |                 |                   |    |
| INSTALL CONCRETE COLLAR/CUTOFF                    |                               |  |                           |               |                 |                   |    |
| REPAIR SEAMS                                      |                               |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                               |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                               |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                               |  |                           |               |                 |                   |    |
| OTHER ACTION                                      |                               |  |                           |               |                 |                   |    |
| <b>Structural Condition Rating (Last/Now) (%)</b> | <b>55.6/55.6</b>              | <b>Sufficiency Rating (Last/Now) (%)</b> | <b>64.9/65.4</b>          | Est. Repl. Yr | 2040            | Maint. Req. (Y/N) | No |
| Special Comments for Next Inspection              | Level 2 completed 07-Nov-2002 |  | Department Comments       |               |                 |                   |    |
| Maintenance Reviewed By                           |                               |  | Date                      |               | Estimated Total | 0                 |    |
| Proposed Long-Term Strategy                       |                               |  |                           |               |                 |                   |    |
| On 3-Year Program (Y/N)                           |                               |  |                           |               |                 |                   |    |
| Proposed Action                                   |                               |  |                           |               |                 |                   |    |
| Previous Inspector's Name                         | Wade Nanninga                 |  | Previous Assistant's Name |               |                 |                   |    |
| Next Inspection Date                              | 07-Oct-2014                   |  | Previous Inspection Date  | 26-Jan-2011   |                 |                   |    |
| Inspection Cycle (Default) (months)               | 21                            |  |                           |               |                 |                   |    |
| Comment   |                               |  |                           |               |                 |                   |    |