

Project Update

Start Date: Summer 2007

Contractor: South Rock Ltd / AECON

Proposed Completion: September 2008

Percent Complete: 98%

Completed Activities

Underground utilities, detour and preliminary earthworks are complete. Traffic will continue to use the detour road into 2008.

Piling for the bridge foundation is complete and the concrete girders have been installed. The contractor has completed casting of the bridge deck, concrete barriers, railing and approach slabs. The asphaltic wearing surface was also finished.

Project Status for Spring 2009

The contractor is completing the slope protection under the bridge and applying the protective sealant to the exterior surfaces of the bridge.

Roadwork construction has resumed with completion anticipated in July 2009. South Rock is completing overhead signage, minor deficiencies and site cleanup of the interchange.

Next Steps

No access to Stoney Trail will be permitted beyond Sarcee Trail until July 2009 when it is anticipated that Stoney Trail extension will be opened to traffic from Sarcee Trail to Harvest Hills Boulevard.

Connection to Deerfoot Trail is expected to be completed late fall 2009. This final portion of the Northwest Stoney Trail will be timed with the opening of the Northeast Stoney Trail from Deerfoot Trail to 17 Avenue SE.

Additional work on Beddington Trail north and south of the transportation utility corridor is the responsibility of the City of Calgary.

Construction Information

Stoney Trail will be a busy construction zone from now through 2009. Please do not enter as construction activities present significant hazards to the public.

For more information on this project please call (403) 270-9203 or email stoney.trail@aecom.com.