

Project Update

Start Date: February 28, 2007

Contractor: ConCreate USL Ltd.

Proposed Completion: July 2008

Percent Complete: 65%

Completed Activities

Underground utilities, detour and preliminary earthworks are complete. Traffic will continue to use the detour road into 2008.

Piling for the bridge foundation is complete and the concrete girders have been installed.

Project Status for Spring 2008

The contractor will be casting the bridge deck and the concrete barriers.

Next Steps

Once the bridge deck and barriers are poured, the asphalt surface will be placed and the sidewalk railing installed.

Traffic is not expected to use the bridge until July 2008 when the roads and barriers are finished.

The pavement contract includes all pavement from Country Hills Boulevard NW to 15 Street NE, including mainline, ramps and cross streets, completion of grading, paving, underground shallow utilities, signs and lighting. This work will be undertaken over the course of 2008.

Construction Information

Stoney Trail will be a busy construction zone from now through 2008. Please do not enter as construction activities present significant hazards to the public.

For more information on this project please call (403) 270-9203 or email stoney.trail@uma.aecom.com.