

Project Update

Start Date: July 8, 2008

Contractor: Graham Infrastructure, A JV

Proposed Completion: September 2009

Percent Complete: 25%

Completed Activities

Scenic Acres Link has been lowered and constructed to its new alignment. Stoney Trail temporary detour has been completed. Traffic will continue to use the Stoney Trail detour into 2009. The current traffic configuration is Stage 2 of 2 stages. More information is provided in the Maps section.

The bridge piles and abutments have been completed. Significant portions of the earthworks for the Tuscany Blvd. connector have been completed as well as portions of the underground stormwater system.

Project Status for Spring 2009

Graham will be erecting the bridge girders this winter and preparing to cast the bridge decks in April/May.

Earthworks and paving operations are anticipated to begin with the new southbound Stoney Trail roadway, followed by the completion of the Tuscany Blvd. connector. The remaining retaining wall and underground stormwater system will commence.

Next Steps

- *Complete Stoney Trail bridge barriers and approaches*
- *Detour existing Tuscany Blvd. to enable construction of the new Tuscany Blvd. connector*
- *Complete retaining wall and paving under the Stoney Trail bridges*
- *Complete street light illumination, signage and pavement markings*
- *Open new Stoney Trail to traffic and remove the existing Stoney Trail/Tuscany Blvd. intersection including signals*
- *Complete detour obliterations, stormwater ponds, landscaping, signage and miscellaneous works*

Construction Information

Stoney Trail will be a busy construction zone from now through 2009. Please do not enter as construction activities present significant hazards to the public.

For more information on this project please call (403) 716-8198 or email transportation.calgary@stantec.com.