

# Project Update

---

**Start Date:** September 2005

**Contractor/Contracts:**

Crowchild Detour - Caliber Systems Inc.  
Crowchild Bridges – AECON Construction

**Proposed Completion:** Fall 2008

**Percent Complete:**

Crowchild Detour – 100%  
Crowchild Bridges – 10%

## Completed Activities

A detour of Crowchild Trail around the bridge construction site is in operation. Several utility companies have relocated major facilities in the area. The excavation for the bridge construction is complete.

## Project Status for Spring 2007

Crowchild Trail bridge piles are 95% complete and construction of the bridge piers and girders (off site) is underway.

## Next Steps

Bridge construction will continue throughout 2007 and well into 2008. An earthworks contract will excavate a portion of the future interchange in the summer/fall/winter of 2007. Utility relocation work will be occurring at Tuscany Boulevard and on the north side of Crowchild Trail.

## Construction Information

The current detour will remain in place until the bridges are complete in 2008 and a roadwork and paving contractor reconnects them to Crowchild Trail.

Trucks will be hauling material away from this interchange on Stoney Trail during 2007 and 2008. Watch for lane closures, flagmen, and workers.

Speed reductions will be in place and off-peak lane closures will be required periodically. On occasion, nighttime work and associated detours and lane closures will be necessary. Signs will be placed to notify motorists in advance. Drivers should be aware that fines for speeding in a construction zone are doubled when workers are present.

For more information on this project please call (403) 716-8198 or email [transportation.calgary@stantec.com](mailto:transportation.calgary@stantec.com).