

# Project Update

---

**Start Date:** December 14, 2011

**Contractor:** Acciona Infrastructure Canada

**Proposed Completion:** Fall 2014

**Percent Complete:** 80 %

## Completed Activities

*AECOM has been retained to plan, design and administrate the interchange construction. Acciona Infrastructure Canada has been awarded the construction contract for the project.*

*Acciona has completed the Nose Hill Drive bridge pile foundations, the centre piers, the abutments and the lifting of the bridge girders. The southbound Stoney Trail bridge and the adjacent pedestrian bridge are complete.*

*All traffic has been shifted off the original bridge over the CPR tracks allowing the removal of the east bridge barrier and placement of the additional girders to accommodate the planned widening and other modifications.*

*The pedestrian pathway between the communities of Scenic Acres and Tuscany is open to the public, as well as the new pathway across the CPR tracks down to the Bow River.*

*Construction of the wildlife underpass is complete.*

## Project Status for Early Summer 2014

*Acciona has start placing and compacting the gravel needed for the new southbound Stoney Trail lanes, including the on-ramp from Nose Hill Drive, and Nose Hill Drive west of Stoney Trail. Work is progressing on street lights, overhead guide signs and guardrails in various locations throughout the project.*

*Bridge work has commenced on widening northbound Stoney Trail over the CPR tracks, including forming and placing concrete for the widening. Minor work is progressing on the Nose Hill Drive bridge over Stoney Trail.*

## Next Steps

*Completion of the earthworks, including top soil and seeding, will continue throughout the summer and fall. As well as underground storm systems, street lighting, overhead guide signs, barrier systems and asphalt paving.*

*Construction of the Nose Hill Drive concrete bridge surface and barriers will be advanced. The widening of the northbound CPR bridge will continue with the bridge asphalt surface removal, removal of the west bridge barrier, placement of concrete, waterproofing of the bridge, installation of new bridge barriers and paving.*

*Various detours are anticipated during the summer and fall of 2014. Additional information on detours will be provided under the 'Maps' section of the project web page. The schedule for construction and opening of detours and permanent roadways is subject to inclement weather.*

## Construction Information

*For more information on this project, please call (403) 270-9203 or email [stoney.trail@aecom.com](mailto:stoney.trail@aecom.com).*