

Project Update

Start Date: Fall, 2006

Contractor: Unknown

Proposed Completion: October, 2007

Percent Complete: --

Completed Activities

Underground utilities are complete.

Project Status for September 2006

Earthworks are underway, with completion late September.

Bridge design is underway.

Traffic will continue to use the detour road for 2006 and into 2007.

Next Steps

The bridge contract will be tendered fall 2006.

Road surfacing, which includes detour removal, completion of grading, paving, signs and lighting, will be tendered early 2007.

Construction Information

Stoney Trail will be a busy construction zone from now through 2008. Please do not enter as construction activities present significant hazards to the public.

For more information on this project please call (403) 270-9203 or email stoney.trail@uma.aecom.com.