

# Project Update

---

**Start Date:** February 28, 2007

**Contractor:** ConCreate USL Ltd.

**Proposed Completion:** June 2008

**Percent Complete:** 5%

## Completed Activities

*Underground utilities, detour and preliminary earthworks are complete. Traffic will continue to use the detour road into 2008.*

*Piling for the bridge foundation is complete.*

## Project Status for Spring 2007

*The contractor will be casting the bridge abutment and pier on site. Off site the contractor will be fabricating the concrete girders.*

*The pavement contract has been awarded to South Rock Ltd. The contractor will be undertaking preliminary work in localized areas this spring.*

## Next Steps

*Once the bridge foundations have been completed the contractor will deliver to site the fabricated girders and lift them into place. Following this, the concrete bridge deck and barriers will be poured.*

*Traffic is not anticipated to use the bridge until spring 2008 when the roads and barriers are finished.*

*The pavement contract includes all pavement from Country Hills Boulevard NW to 15 Street NE, including mainline, ramps and cross streets. It also includes, completion of grading, paving, signs and lighting. This work will be undertaken over the course of 2007 and 2008.*

## Construction Information

***Stoney Trail will be a busy construction zone from now through 2008. Please do not enter as construction activities present significant hazards to the public.***

For more information on this project please call (403) 270-9203 or email [stoney.trail@uma.aecom.com](mailto:stoney.trail@uma.aecom.com).