

HARVIE PASSAGE 2013 FLOOD DAMAGE REPAIR PROJECT UPDATE

September 2016

Welcome to the September 2016 update for the Harvie Passage 2013 Flood Damage Repair project. As the project advances through construction and commissioning, we will keep you informed via this newsletter.

Project Status

Final Engineering Complete and Construction Started

We would like to thank all stakeholders who participated in the development of the final design and the tendering of the Harvie Passage 2013 Flood Damage Repair Project.

Final design of Harvie Passage included: comprehensive numeric hydraulic modelling of the Low Water Channel (LWC); computergenerated earthwork design of the High Water Channel (HWC) and LWC; development of construction drawings and technical specifications; landscape design of the LWC and the divide island between the HWC and LWC was completed by O2 Planning + Design; preparing and supporting regulatory



Low Water Channel—Landscape Design Concept

applications; preparing construction cost estimates and preparation of construction tender documents. The construction tender documents were completed in June 2016, tendering occurred in June and July, and the construction contract awarded to Bluebird Contracting Services Ltd. of Calgary, Alberta on July 29, 2016.

Throughout the final engineering and regulatory approval process stakeholder input was solicited at key junctures. Several meetings and conversations with representatives from Alberta Transportation; Alberta Environment and Parks; City of Calgary's Water Resources, Parks, and Fire Department; Department of Fisheries and Oceans Canada; Transport



Cofferdam Construction - September 1, 2016

Canada; Calgary River Users Alliance; Harvie Passage Alliance; and Calgary River Valleys.

Next Stage – Construction

The next stage of the Project is construction. The construction contractor, Bluebird Contracting Services Ltd., mobilized to site in late August and started instream work on August 30, 2016. Work this fall will focus on rehabilitating HWC Drops #3L, #3R, and #4. Depending on construction progress, work will shut down over the winter and start up again in March 2017. The construction of the new LWC is planned from April to October 2017. Instream hydraulic performance testing of the new LWC is scheduled in August 2017. Construction of the entire Project is scheduled to be completed by June 2018.

Project Team

Facility Owner and Operator:

Alberta Environment and Parks

Project Manager:

Alberta Transportation

Engineering Consultants:

- Klohn Crippen Berger Ltd Project management, civil design and construction
- Northwest Hydraulics Consultant Ltd Physical and numeric hydraulics and river morphology
- **Recreation Engineering and Planning** Recreational hydraulics
- SG1 Water Consulting Ltd Hydraulics and recreational hydraulics

Mr. Charles Walbridge Aquatic safety specialist

O2 Planning + Design Landscape Design

Project Schedule

Project Goals

The goal for the rehabilitation of Harvie Passage is to reinstate the pre-flood functional intent of the Project.

The key aspects of this goal are:

Safety – Allow for safer passage for all types of water craft and fish.

Structure integrity – Design to withstand a 1 in 100 year flood with reasonable levels of

Recreation – Provide a variety of features for recreational and educational use.

Dates are subject to change.

Stakeholder Engineering Construction mmunicatio Stakeholde Updates HWC and LWC and Downstream unstream Hydraulic Stakeholder portion of portion of Warranty performance Stakeholder Divide Island Divide Island testing LWC Updates Updates Inspection Nov Sep Nov Jan Mar Ma May Jul Sep Nov Jan Mar May Jul Sep Jan Mar May Jul Se Jan Mar May Jul Thu 2016 2017 2018 2019 Final Design Award of Hydraulic Hydraulic Site clean up Constructio performance performance Contract esting HWCesting HWCdemobilizati high river low river discharge discharge

For More Information

An open dialogue with all stakeholders is always important to us. If you have any queries or comments about the Harvie Passage 2013 Flood Damage Repair Project we encourage you to contact Chuck Slack, at 403-730-6848 or cslack@klohn.com.

