

Project Update

Start Date: Summer 2007

Contractor: South Rock Ltd / AECON

Proposed Completion: September 2008

Percent Complete: 90%

Completed Activities

Underground utilities, detour and preliminary earthworks are complete. Traffic will continue to use the detour road into 2008.

Piling for the bridge foundation is complete and the concrete girders have been installed.

Project Status for Summer 2008

The contractor has completed casting of the bridge deck and is now constructing the concrete barriers, railing and approach slabs.

Next Steps

Once the barriers and approach slabs have been poured, the bridge asphalt surface will be placed. The roads will then be connected to the bridge and existing roadways.

Traffic is not expected to use the bridge until late September 2008 when the roads and barriers are finished. No access to Stoney Trail will be permitted until late fall 2008.

The pavement contract includes all pavement from Country Hills Boulevard NW to 15 Street NE, including mainline, ramps and cross streets. It also includes completion of grading, paving, underground shallow utilities, signs and lighting. This work will be undertaken over the course of 2008.

Additional work on Beddington Trail north and south of the transportation utility corridor is the responsibility of the City of Calgary.

Construction Information

Stoney Trail will be a busy construction zone from now through 2008. Please do not enter as construction activities present significant hazards to the public.

For more information on this project please call (403) 270-9203 or email stoney.trail@uma.aecom.com.