

Project Update

Start Date: December 14, 2011

Contractor: Acciona Infrastructure Canada

Proposed Completion: Fall 2014

Percent Complete: 15 %

Completed Activities

Aecom has been retained to plan, design and administrate the interchange construction. Acciona Infrastructure Canada has been awarded the construction contract for the project.

The Nose Hill Drive detour has been opened and the traffic signals have been removed from Stoney Trail. The detour will remain operational for approximately one year.

A temporary pedestrian pathway has been opened, connecting the existing Stoney Trail pedestrian underpass to the pathway west of Stoney Trail along the north side of Nose Hill Drive.

Project Status for Summer 2012

Acciona is progressing with the construction of the bridges over the CP Rail facilities, the pedestrian underpass in the interchange northwest quadrant and the placement of the earthworks for the new lanes for southbound Stoney Trail, the new Nose Hill Drive on the east side of Stoney Trail and the interchange ramp on the west side of Stoney Trail.

Preliminary construction activities have commenced on the retaining walls, storm pipes, and pedestrian pathway.

Utility companies, such as Enmax, Telus, Atco Gas, etc., are progressing with adjustments to their respective utility modifications.

Next Steps

Construction of the retaining walls and permanent pathway in the northwest quadrant of the interchange.

Reduction of Nose Hill Drive to one lane in each direction between 87th Street NW and Tuscan Hill NW to allow for the Nose Hill Drive over Stoney Trail bridge earthwork to proceed.

Various short term traffic detours are anticipated to allow for the installation of underground utilities across existing traffic lanes.

Construction Information

For more information on this project, please call (403) 270-9203 or email stoney.trail@aecom.com.