

Project Update

Start Date: December 14, 2011

Contractor: Acciona Infrastructure Canada

Proposed Completion: Fall 2014

Percent Complete: 90 %

Completed Activities

AECOM has been retained to plan, design and administrate the interchange construction. Acciona Infrastructure Canada has been awarded the construction contract for the project.

Acciona has completed all road base gravels and first layer of asphalt pavement for Stoney Trail and associated ramps. Acciona has also completed the Nose Hill Drive bridge with the exception of paving and fine finishing. The southbound Stoney Trail bridge and the adjacent pedestrian bridge are complete.

Northbound Stoney Trail traffic has been shifted back onto the original bridge over the CPR tracks, improving the alignment of lanes for the winter.

The pedestrian pathway between the communities of Scenic Acres and Tuscany is open to the public, as well as the new pathway across the CPR tracks down to the Bow River.

Project Status for Early Fall 2014

Acciona has started placing and compacting the gravel needed for the approaches onto the Nose Hill Drive bridge. They have also progressed with top lift paving of Stoney Trail, Nose Hill Drive and associated ramps. Work is progressing on street lights, overhead guide signs and barrier/guardrails in various locations throughout the project.

Bridge work continues on widening northbound Stoney Trail over the CPR tracks, including forming and placing concrete for the widening. Fine finishing, minor work and paving is progressing on the Nose Hill Drive bridge over Stoney Trail.

Next Steps

Completion of the earthworks, including top soil and seeding, will continue throughout the fall. As well as street lighting, overhead guide signs, barrier systems and asphalt paving.

The widening of the northbound CPR bridge will continue with the waterproofing of the bridge, installation of new bridge barriers and paving on the right-hand side.

Various detours are anticipated during the fall of 2014. Additional information on detours will be provided under the 'Maps' section of the project web page. The schedule for construction and opening of detours and permanent roadways is subject to inclement weather.

Construction Information

For more information on this project, please call (403) 270-9203 or email stoney.trail@aecom.com.