

Project Update

Start Date: Fall 2011

Contractor: Not yet tendered

Proposed Completion: Late Fall 2014

Percent Complete: 0%

Completed Activities

Aecom has been retained to plan, design and administrate the interchange construction. Aecom has completed a comprehensive functional planning study, site survey, traffic analysis, geotechnical investigation and detailed design of the interchange.

Project Status for Summer 2011

The tender documents, specifications and drawings, are being packaged and readied for tendering.

Utility companies, Enmax, Telus, Atco Gas, etc. are finalizing their designs for adjustment and scheduling their respective modifications prior to interchange construction.

Next Steps

Tender the interchange project and receive pricing from potential contractors. Make adjustment to utilities.

The low bid contractor, after contract award, will prepare its Environmental Construction Operations Plan to address environmental protection measures. The contractor will also be required to prepare a Traffic Accommodation Strategy that will indicate how traffic, both vehicle and pedestrian, will be managed during construction.

In preparation for the interchange construction, Alberta Transportation will be stockpiling earth from the construction of the Crowchild Trail Interchange project in the southeast quadrant of the existing intersection. This material is surplus from Crowchild Trail and will be required for the construction of the Nose Hill Drive Interchange.

Construction Information

Construction of the interchange is not expected to commence until Fall 2011.

For more information on this project please call (403) 270-9203 or email stoney.trail@aecom.com.