

| Bridge Culvert Inspection | | | |
|---------------------------|---------------------------------|---------------------|----------------|
| Bridge File Number | 71628 -1 Bridge Culvert | Form Type | CUL1 |
| Year Built | 1989 | Lot No. | 4 |
| Bridge or Town Name | TILLEY | Inspector Name | Tom Carey |
| Located Over | EID - IRRIGATION C, WATERCRS-IC | Inspector Class | BR CLS A |
| Located On | 876:02 C1 6.292 | Assistant Name | |
| Water Body Cl./Year | | Assistant Class | |
| Navigabil. Cl./Year | | Inspection Date | 16-Feb-2010 |
| Legal Land Location | NW SEC 19 TWP 17 RGE 12 W4M | Data Entry By | Kelsey Roberts |
| Longitude, Latitude | -111:39:00, 50:27:11 | Data Entry Date | 23-Mar-2010 |
| Road Authority | Alberta Transportation (AIT) | Reviewer Name | Garry Roberts |
| Contract Main. Area | CMA23 | Review Date | 24-Feb-2010 |
| Clear Roadway/Skew | 8.5 / | Dept. Reviewer Name | Lorenz Bohnert |
| AADT/Year | 670 / 2008 (A) | Dept. Review Date | 26-Mar-2010 |
| Road Classification | RCU-209-110 | Follow-Up By | |
| Detour Length (km) | 6 | | |

Bridge Culvert Information

| | | | | | | | | |
|--------------------------|---|------|----------------|------|--------|---------------|--------------------|---------|
| Number of Culverts | 1 | | | | | | | |
| Pipe # | Barrel | Span | Rise (or Dia.) | Type | Length | Corr. Profile | Pl./Slab Thickness | Shape |
| 1 | MAIN | 3920 | 2150 | RPE | 21.3 | 152X51 | 4.0,4.0,4.0 | ELLIPSE |
| Special Features | | | | | | | | |
| Special Features Comment | Concrete slab over pipe. Hazards @ all corners. | | | | | | | |

Utilities (Located at)

| | | | |
|---------------------|--------------------------------|--|---------------|
| Utility Attachments | | | |
| Telephone | | | Gas |
| Power | 1 wire, crosses road over pipe | | Municipal |
| Others | Fibre optics in east R/W | | Problem (Y/N) |
| Remarks | | | No |

Approach Road / Embankment

| | | Last | Now | Explanation of Condition |
|--|-------|----------|----------|---|
| Horizontal Alignment | | 4 | 4 | Sharp curve to north, reduced speed 55 km/hr. 50 km @ Tilley directly south |
| Vertical Alignment | | 8 | 8 | |
| Roadway Width (m) | 8.500 | | | |
| Embankment | | 7 | N | Snow |
| Sideslope (___:1) | 4.0 | | | |
| (Height of Cover (m) : 0.4) | | | | |
| Guardrail (Y/N) | Yes | | | |
| Approach Road / Embankment General Rating | | 4 | 4 | |

Upstream End

| Culvert Component | | Last | Now | Explanation of Condition |
|---|-------|------|-----|--------------------------|
| Direction | | W | | West |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |

| Upstream End | | | | |
|--|-------------|----------|----------|---------------------------------|
| Culvert Component | | Last | Now | Explanation of Condition |
| Bevel End | | N | N | Snow covered |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 700 | | | |
| Scour Protection | | N | N | (Mostly gravel) Snow covered |
| (Type :) | | | | |
| (Avg. Rock Size (mm) :) | | | | |
| Scour/Erosion | | N | N | |
| Beavers (Y/N) | No | | | |
| Upstream End General Rating | | 7 | N | |
| Bridge Culvert Barrel | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3920, Rise (mm): 2150, Type: RPE) | | | | |
| Barrel Last Accessible Date | 16-Feb-2010 | | | |
| Special Features | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Special Feature | | | | |
| (Type :) | | | | |
| Roof | | 8 | 8 | Estimate |
| Measured Rise (mm) | | | | |
| Measured At Ring No. | | | | |
| Sag (mm) | 0 | | | |
| Percent Sag | | | | |
| Sidewall | | 8 | 8 | INWARD 3900 throughout |
| Measured Span (mm) | 3900 | | | |
| Measured At Ring No. | 4 | | | |
| Deflection (mm) | 20 | | | |
| Percent Deflection | 0 | | | |
| Floor | | N | N | Ice Covered |
| Bulge (mm) | | | | |
| Measured At Ring No. | | | | |
| Abrasion (Y/N) | | | | |
| Circumferential Seams | | 7 | 8 | |
| Separation (mm) | 0 | | | |
| Longitudinal Seams | | 7 | 8 | |
| Total No. of Cracked Rings | 0 | | | |
| Total No. of Rings with Two Cracked Seams | 0 | | | |
| Min. Remaining Steel Between Cracks (mm) | 0 | | | Roof is staggered |
| Proper Lap (Y/N) | Yes | | | |
| Longitudinal Stagger (Y/N) | No | | | |
| Coating | | 6 | 5 | SURFACE RUST @ sidewalls. |
| Corrosion By Soil (Y/N) | | | | |
| Corrosion By Water (Y/N) | Yes | | | |
| Camber POS/ZERO/NEG | ZERO | | | |
| Ponding (Y/N) | No | | | |

| Bridge Culvert Barrel | | | | |
|--|-------|------|-----|--|
| Culvert Component | | Last | Now | Explanation of Condition |
| (Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 3920, Rise (mm): 2150, Type: RPE) | | | | |
| Fish Passage Adequacy | | X | X | |
| Baffle | | X | X | |
| (Type :) | | | | |
| Waterway Adequacy | | 5 | 5 | (Flows above inlet 911212). |
| Icing (Y/N) | No | | | (AT ENDS -700mm deep)-ice |
| Silting (Y/N) | Yes | | | |
| Drift (Y/N) | No | | | |
| Barrel General Rating | | 7 | 8 | |
| Downstream End | | | | |
| Culvert Component | | Last | Now | Explanation of Condition |
| Direction | | E | | East |
| End Treatment (Concrete, Steel, Others, None) | STEEL | | | |
| Headwall | | X | X | |
| Collar | | X | X | |
| Wingwalls | | X | X | |
| (Shape :) | | | | |
| Cutoff Wall | | X | X | |
| Bevel End | | N | N | snow covered |
| Heaving (mm) | 0 | | | |
| Invert Above/Below Stream Bed | BELOW | | | |
| Above/Below (mm) | 700 | | | |
| Scour Protection | | N | N | Snow covered (Little riprap, nostly gravel) |
| (Type :) | | | | |
| (Avg. Rock Size (mm) :) | | | | |
| Scour/Erosion | | N | N | |
| Beavers (Y/N) | No | | | |
| Downstream End General Rating | | 7 | N | |
| Structure Usage | | | | |
| | | Last | Now | Explanation of Condition |
| Channel (U/S and D/S) | | | | |
| Alignment | | 9 | 9 | (200 mm above inlet 911212). |
| Bank Stability | | 7 | N | Snow |
| HWM (m below Top of Culvert) | | | | |
| Drift (Y/N) | No | | | |
| Channel Bottom Degrading/Aggrading | | | | |
| Beavers (Y/N) | No | | | |
| (Fish Compensation Measure 1 : NONE) | | | | |
| (Fish Compensation Measure 2 : NONE) | | | | |
| Channel General Rating | | 7 | 7 | G.R. carried forward |

| Maintenance Recommendations | | | | | | | | | | | | | | | |
|--|------------------|--|---------------------------|---------------|-----------------|--------------------|----|---|------------------|--|------------------|---------------|------|--------------------|----|
| Inspector Recommendations | Year | Inspector Comments | Department Comments | Target Year | Est. Cost | Cat # | | | | | | | | | |
| SHOTCRETE REPAIRS | | | | | | | | | | | | | | | |
| PLACE ADDITIONAL RIP RAP | | | | | | | | | | | | | | | |
| REMOVE DRIFT ACCUMULATION | | | | | | | | | | | | | | | |
| INSTALL CONCRETE/STEEL LINING | | | | | | | | | | | | | | | |
| INSTALL STRUTS | | | | | | | | | | | | | | | |
| INSTALL CONCRETE COLLAR/CUTOFF | | | | | | | | | | | | | | | |
| REPAIR SEAMS | | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | | |
| OTHER ACTION | | | | | | | | | | | | | | | |
| <table border="1"> <tr> <td>Structural Condition Rating (Last/Now) (%)</td> <td>77.8/88.9</td> <td>Sufficiency Rating (Last/Now) (%)</td> <td>60.7/62.0</td> <td>Est. Repl. Yr</td> <td>2028</td> <td>Maint. Reqd. (Y/N)</td> <td>No</td> </tr> </table> | | | | | | | | Structural Condition Rating (Last/Now) (%) | 77.8/88.9 | Sufficiency Rating (Last/Now) (%) | 60.7/62.0 | Est. Repl. Yr | 2028 | Maint. Reqd. (Y/N) | No |
| Structural Condition Rating (Last/Now) (%) | 77.8/88.9 | Sufficiency Rating (Last/Now) (%) | 60.7/62.0 | Est. Repl. Yr | 2028 | Maint. Reqd. (Y/N) | No | | | | | | | | |
| Special Comments for Next Inspection | | | Department Comments | | | | | | | | | | | | |
| Maintenance Reviewed By | | | Date | | Estimated Total | 0 | | | | | | | | | |
| Proposed Long-Term Strategy | | | | | | | | | | | | | | | |
| On 3-Year Program (Y/N) | | | | | | | | | | | | | | | |
| Proposed Action | | | | | | | | | | | | | | | |
| Previous Inspector's Name | Tim Davies | | Previous Assistant's Name | | | | | | | | | | | | |
| Next Inspection Date | 16-May-2013 | | Previous Inspection Date | 20-Feb-2007 | | | | | | | | | | | |
| Inspection Cycle (Default) (months) | 39 | | | | | | | | | | | | | | |
| Comment | | | | | | | | | | | | | | | |