



**Photo S5-1 – top – (June 2011)**  
The footing at the west end of the retaining wall has become undermined around the drainage pipe and cracking of the footing has occurred. The condition of the damage in this part of the wall has not changed significantly since the 2010 inspection.

**Photo S5-2 – bottom – (June 2011)**  
Facing northeast along the top of the wall. The wall has settled approximately 2 m since construction due to ongoing slide movement. The guardrail posts are no longer properly supported.





**Photo S5-3 – top - (June 2011)**  
Facing southwest at the retaining wall. The guardrail is visibly deflected, and the headscarp has retrogressed 1.3 m into the road surface.



**Photo S5-4 – bottom – (June 2011)**  
Soil nails have become exposed at the headscarp.





**Photo S5-5 (June 2011)**

A general view of the site area facing towards the east, illustrating the extent of the wall settlement and the exposed soil nails.





**Photo S5-6 (June 2011)**

A recently formed scarp noted on the slide mass to the west of the retaining wall. The scarp was not present during the 2010 inspection, and indicates that slide movement is ongoing.