

Bridge Culvert Inspection			
Bridge File Number	70346 -1 Bridge Culvert	Form Type	CUL1
Year Built	1985	Lot No.	1
Bridge or Town Name	ANSELMO	Inspector Name	Kris Bosters
Located Over	PADDLE RIVER, 8.11.84.30, WATERCRS-ST	Inspector Class	BR CLS A
Located On	751:02 C1 34.116	Assistant Name	Brian Cote
Water Body Cl./Year		Assistant Class	BR CLS B
Navigabil. Cl./Year		Inspection Date	18-Apr-2013
Legal Land Location	NW SEC 35 TWP 56 RGE 11 W5M	Data Entry By	Lisa Fairhurst
Longitude, Latitude	-115:32:15, 53:53:23	Data Entry Date	24-Apr-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA12	Review Date	21-Apr-2013
Clear Roadway/Skew	9.5 /	Dept. Reviewer Name	Brent Herrick
AADT/Year	200 / 2012 (A)	Dept. Review Date	01-May-2013
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	50		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	3400	SP	62.8	152X51	2.8	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments							
Telephone	West r/w.	Gas	20m West.				
Power	1 line East r/w.	Municipal					
Others		Problem (Y/N)	No				
Remarks							

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	6	6	Junction SR 647, 60m North. Crest curve south. No passing NB.
Vertical Alignment	6	6	
Roadway Width (m)	9.500		
Embankment	7	7	
Sideslope (__:1)	3.0		
(Height of Cover(m) : 5.6)			
Guardrail (Y/N)	No		
Approach Road / Embankment General Rating	6	6	

Upstream End

Culvert Component	Last	Now	Explanation of Condition
Direction	W		BF tag installed at crown.
End Treatment (Concrete, Steel, Others, None)	CONCRETE		
Headwall	X	X	
Collar	6	6	
Wingwalls	X	X	
(Shape :)			
Cutoff Wall	N	N	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6	6	Bevel torn from barrel due to barrel damage
Heaving (mm)	300			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		7	N	Snow covered
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 800)				
Scour/Erosion		7	N	
Beavers (Y/N)	No			
Upstream End General Rating		6	6	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3400, Type: SP)				
Barrel Last Accessible Date	08-Dec-1992			Water 1.5m. Viewed from both ends. Shape and condition appear good.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		N	N	
Measured Rise (mm)	3353			
Measured At Ring No.	1			
Sag (mm)	7			
Percent Sag	0			
Sidewall		N	N	
Measured Span (mm)	3210			
Measured At Ring No.	1			
Deflection (mm)	150			
Percent Deflection	4			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		N	N	
Separation (mm)	0			
Longitudinal Seams		N	N	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	No			
Coating		7	N	
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 3400, Type: SP)				
Ponding (Y/N)	No			
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		N	N	G.R. was "7" from 08/Dec/1992.
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	1000			
Scour Protection		7	N	May be a scour pool forming, difficult to tell with snow
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 500)				
Scour/Erosion		7	N	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		6	6	
HWM (m below Top of Culvert)				No HWM visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		6	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION	2013	Dewater and Barrel level II					
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/55.6	Sufficiency Rating (Last/Now) (%)	64.7/65.1	Est. Repl. Yr	2040	Maint. Req. (Y/N)	Yes
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Kris Bosters		Previous Assistant's Name	Sara Wadlow			
Next Inspection Date	18-Jul-2016		Previous Inspection Date	19-Nov-2009			
Inspection Cycle (Default) (months)	39						
Comment							