

Bridge Culvert Inspection			
Bridge File Number	00733 -1 Bridge Culvert	Form Type	CUL1
Year Built	1967	Lot No.	
Bridge or Town Name	EDMONTON	Inspector Name	Eric Carcoux
Located Over	TRIBUTARY TO NORTH SASKATCHEWAN RIVER, 6.71, WATERCRS-ST	Inspector Class	BR CLS A
Located On	28A:01 C1 2.609	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	24-Jan-2013
Legal Land Location	NE SEC 33 TWP 54 RGE 23 W4M	Data Entry By	Brent Herrick
Longitude, Latitude	-113:19:12, 53:42:32	Data Entry Date	24-Jan-2013
Road Authority	Alberta Transportation (AIT)	Reviewer Name	
Contract Main. Area	CMA09	Review Date	
Clear Roadway/Skew	12.8 /	Dept. Reviewer Name	
AADT/Year		Dept. Review Date	
Road Classification		Follow-Up By	
Detour Length (km)			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2400	SP	40.2			ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone		Gas	
Power		Municipal	
Others		Problem (Y/N)	
Remarks			

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	7		
Vertical Alignment	9		
Roadway Width (m)			
Embankment	7		
Sideslope (__:1)			
(Height of Cover(m) :)			
Guardrail (Y/N)			
Approach Road / Embankment General Rating	7		

Upstream End

Culvert Component	Last	Now	Explanation of Condition
Direction			
End Treatment (Concrete, Steel, Others, None)			
Headwall	X		
Collar	X		
Wingwalls	X		
(Shape :)			
Cutoff Wall	X		

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		6		
Heaving (mm)				
Invert Above/Below Stream Bed				
Above/Below (mm)				
Scour Protection		5		
(Type :)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		5		
Beavers (Y/N)				
Upstream End General Rating		6		

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: SP)				
Barrel Last Accessible Date				
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		6		
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)				
Percent Sag				
Sidewall		6		
Measured Span (mm)				
Measured At Ring No.				
Deflection (mm)				
Percent Deflection				
Floor		5		
Bulge (mm)				
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		6		
Separation (mm)				
Longitudinal Seams		6		
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		5		
Corrosion By Soil (Y/N)				
Corrosion By Water (Y/N)				
Camber POS/ZERO/NEG				
Ponding (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2400, Type: SP)				
Fish Passage Adequacy		7		
Baffle		X		
(Type :)				
Waterway Adequacy		7		
Icing (Y/N)				
Siltng (Y/N)				
Drift (Y/N)				
Barrel General Rating		5		
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				
End Treatment (Concrete, Steel, Others, None)				
Headwall		X		
Collar		X		
Wingwalls		X		
(Shape :)				
Cutoff Wall		X		
Bevel End		6		
Heaving (mm)				
Invert Above/Below Stream Bed				
Above/Below (mm)				
Scour Protection		5		
(Type :)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		5		
Beavers (Y/N)				
Downstream End General Rating		6		
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		5		
Bank Stability		6		
HWM (m below Top of Culvert)				
Drift (Y/N)				
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)				
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		5		

Maintenance Recommendations						
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #
SHOTCRETE REPAIRS						
PLACE ADDITIONAL RIP RAP						
REMOVE DRIFT ACCUMULATION						
INSTALL CONCRETE/STEEL LINING						
INSTALL STRUTS						
INSTALL CONCRETE COLLAR/CUTOFF						
REPAIR SEAMS						
OTHER ACTION						
OTHER ACTION						
OTHER ACTION						
OTHER ACTION						
Structural Condition Rating (Last/Now) (%)	55.6/	Sufficiency Rating (Last/Now) (%)	64.0/	Est. Repl. Yr		Maint. Req. (Y/N)
Special Comments for Next Inspection			Department Comments			
Maintenance Reviewed By			Date		Estimated Total	0
Proposed Long-Term Strategy						
On 3-Year Program (Y/N)						
Proposed Action						
Previous Inspector's Name	Tom Hubbard		Previous Assistant's Name	Andre Gosselin		
Next Inspection Date	24-Oct-2014		Previous Inspection Date	27-Sep-2010		
Inspection Cycle (Default) (months)	21					
Comment						