

Bridge Culvert Inspection				
Bridge File Number	74962 -1 Bridge Culvert		Form Type	CUL1
Year Built	1994		Lot No.	4
Bridge or Town Name	VULCAN		Inspector Name	Jason Rusu
Located Over	TRIBUTARY TO MCGREGOR LAKE, 12.1, WATERCRS-ST		Inspector Class	BR CLS A
Located On	842:02 C1 15.804		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	16-Feb-2012
Legal Land Location	NE SEC 36 TWP 16 RGE 22 W4M		Data Entry By	Alyssa Boynton
Longitude, Latitude	-112:53:29, 50:23:34		Data Entry Date	16-Mar-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Garry Roberts
Contract Main. Area	CMA25		Review Date	23-Feb-2012
Clear Roadway/Skew	12 / -10 deg. (LHF)		Dept. Reviewer Name	Tim Davies
AADT/Year	600 / 2010 (A)		Dept. Review Date	22-Mar-2012
Road Classification	RAU-209-110		Follow-Up By	
Detour Length (km)	3			

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2400	2400	MPE	30	152X51		ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments							
Telephone	west ditch			Gas			
Power				Municipal			
Others				Problem (Y/N)	No		
Remarks							

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	Gradual curve north and south. superelevated
Vertical Alignment		6	6	
Roadway Width (m)	11.000			
Embankment		8	8	
Sideslope (__:1)	4.0			
(Height of Cover(m) : 1.8)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		6	6	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		W		West end
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		8	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	800			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2400, Rise (mm): 2400, Type: MPE)				
Barrel Last Accessible Date	16-Feb-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		8	7	inward
Measured Rise (mm)	2439			
Measured At Ring No.	3			
Sag (mm)	39			
Percent Sag	1			
Sidewall		8	7	inward
Measured Span (mm)	2360			
Measured At Ring No.	3			
Deflection (mm)	40			
Percent Deflection	1			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	40			
Longitudinal Seams		X	X	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		6	5	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2400, Rise (mm): 2400, Type: MPE)				
Fish Passage Adequacy		8	8	
Baffle		X	X	
(Type :)				
Waterway Adequacy		9	9	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		8	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East end
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		8	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	ABOVE			
Above/Below (mm)	700			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		8	8	
Bank Stability		8	8	
HWM (m below Top of Culvert)				HWM Not visible
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		8	8	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	88.9/77.8	Sufficiency Rating (Last/Now) (%)	89.4/83.9	Est. Repl. Yr	2043	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Jason Rusu		Previous Assistant's Name				
Next Inspection Date	16-May-2015		Previous Inspection Date	06-Mar-2010			
Inspection Cycle (Default) (months)	39						
Comment							