

Bridge Culvert Inspection			
Bridge File Number	75787 -1 Bridge Culvert	Form Type	CULM
Year Built	1986	Lot No.	4
Bridge or Town Name	GLENDON	Inspector Name	Todd Warshawski
Located Over	TRIBUTARY TO COLUMBINE CREEK, 7.13.3, WATERCRS-ST	Inspector Class	BR CLS B
Located On	660:02 C1 6.578	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	15-Dec-2011
Legal Land Location	SW SEC 17 TWP 61 RGE 8 W4M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-111:10:38, 54:16:04	Data Entry Date	04-Jan-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Eric Carcoux
Contract Main. Area	CMA08	Review Date	30-Dec-2011
Clear Roadway/Skew	10.1 /	Dept. Reviewer Name	Brent Herrick
AADT/Year	780 / 2010 (A)	Dept. Review Date	05-Jan-2012
Road Classification	RCU-210-110	Follow-Up By	
Detour Length (km)	3		

Bridge Culvert Information

Number of Culverts	2							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1600	MP	22	68X13	2.8	ROUND
2	MAIN	-	1600	MP	22	68X13	2.8	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	South r/w	Gas	
Power	3 wires North r/w .	Municipal	
Others		Problem (Y/N)	No
Remarks	BF tag installed @ South end roof of West pipe.		

Approach Road / Embankment

	Last	Now	Explanation of Condition
Horizontal Alignment	7	7	Intersection to west.
Vertical Alignment	9	9	
Roadway Width (m)	9.500		Wide transverse ACP crack over both pipes. Sealed.
Embankment	7	7	
Sideslope (__:1)	3.0		
(Height of Cover(m) : 1)			
Guardrail (Y/N)	No		
Approach Road / Embankment General Rating	7	7	

Upstream End

Culvert Component	Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)			
Direction	S		West pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL		
Headwall	X	X	
Collar	X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	200			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Barrel Last Accessible Date	15-Dec-2011			West pipe
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	
Measured Rise (mm)	1562			Mid span.
Measured At Ring No.				
Sag (mm)	37			
Percent Sag	2			
Sidewall		7	7	
Measured Span (mm)	1653			Mid span.
Measured At Ring No.				
Deflection (mm)	53			
Percent Deflection	3			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	50			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		7	X	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			Rock, soil, vegetation in bevel.
Above/Below (mm)	200			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		S		East pipe
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	200			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Barrel Last Accessible Date	15-Dec-2011			East pipe.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	Mid span.
Measured Rise (mm)	1597			
Measured At Ring No.				
Sag (mm)	3			
Percent Sag	0			
Sidewall		7	7	Mid span.
Measured Span (mm)	1600			
Measured At Ring No.				
Deflection (mm)	0			
Percent Deflection	0			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	30			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		7	X	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	

Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		N		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	Rocks, soils, vegetation in bevel.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 200)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	

Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			

Structure Usage				
		Last	Now	Explanation of Condition
Channel Bottom Degrading/Aggrading	NONE			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/77.8	Sufficiency Rating (Last/Now) (%)	76.6/76.5	Est. Repl. Yr	2040	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Dave Lam		Previous Assistant's Name				
Next Inspection Date	15-Mar-2015		Previous Inspection Date	09-Aug-2008			
Inspection Cycle (Default) (months)	39						
Comment							