

Bridge Culvert Inspection			
Bridge File Number	76668 -1 Bridge Culvert	Form Type	CUL1
Year Built	1990	Lot No.	4
Bridge or Town Name	ROCKYFORD	Inspector Name	Garry Roberts
Located Over	2ND ORDER TRIBUTARY TO SERVICEBERRY CREEK, 3.33.9.3.1, WATERCRS-ST	Inspector Class	BR CLS A
		Assistant Name	
Located On	564:08 C1 14.210	Assistant Class	
Water Body Cl./Year		Inspection Date	11-Jan-2012
Navigabil. Cl./Year		Data Entry By	Erin Roberts
Legal Land Location	SE SEC 6 TWP 26 RGE 22 W4M	Data Entry Date	07-Feb-2012
Longitude, Latitude	-113:03:30, 51:11:01	Reviewer Name	Tom Carey
Road Authority	Alberta Transportation (AIT)	Review Date	18-Jan-2012
Contract Main. Area	CMA30	Dept. Reviewer Name	Tim Davies
Clear Roadway/Skew	9.6 / 25 deg. (RHF)	Dept. Review Date	09-Feb-2012
AADT/Year	420 / 2010 (A)	Follow-Up By	
Road Classification	RCU-209-110		
Detour Length (km)	6		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	-	1524	SP	70.1	152X51	3.0	ROUND
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone	SOUTH DITCH	Gas	
Power		Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	Curves both ends Hill to East -no passing
Vertical Alignment		6	6	
Roadway Width (m)	9.600			
Embankment		7	7	
Sideslope (_ :1)	3.0			
(Height of Cover(m) : 8.1)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		6	6	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction				South
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 350)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SP)				
Barrel Last Accessible Date	11-Jan-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	
Measured Rise (mm)	1460			
Measured At Ring No.	11			
Sag (mm)	64			
Percent Sag	4			
Sidewall		7	7	
Measured Span (mm)	1555			
Measured At Ring No.	13			
Deflection (mm)	31			
Percent Deflection	2			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	0			
Longitudinal Seams		7	7	SOME BOLTS TIPPING- minor.
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)	Yes			
Longitudinal Stagger (Y/N)	Yes			
Coating		6	6	superficial on floor
Corrosion By Soil (Y/N)	Yes			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1524, Type: SP)				
Fish Passage Adequacy		5	7	
Baffle		X	X	
(Type :)				
Waterway Adequacy		5	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction				North
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 350)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	
HWM (m below Top of Culvert)				Not visible
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/77.8	Sufficiency Rating (Last/Now) (%)	70.7/76.9	Est. Repl. Yr	2037	Maint. Req'd. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	William Reardon		Previous Assistant's Name				
Next Inspection Date	11-Apr-2015		Previous Inspection Date	28-Nov-2008			
Inspection Cycle (Default) (months)	39						
Comment							