

Bridge Culvert Inspection			
Bridge File Number	79020 -1 Bridge Culvert	Form Type	CUL1
Year Built	1980	Lot No.	4
Bridge or Town Name	LONGVIEW	Inspector Name	Garry Roberts
Located Over	TRIBUTARY TO STORM CK, 2.13.27.42.2, WATERCRS-ST	Inspector Class	BR CLS A
Located On	40:10 C1 24.769	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	24-Jun-2011
Legal Land Location	NW SEC 15 TWP 18 RGE 7 W5M	Data Entry By	Alyssa Boynton
Longitude, Latitude	-114:53:31, 50:31:19	Data Entry Date	13-Jul-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Tom Carey
Contract Main. Area	CMA28	Review Date	28-Jun-2011
Clear Roadway/Skew	11 / -6 deg. (LHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	440 / 2010 (A)	Dept. Review Date	15-Jul-2011
Road Classification	RAU-209-110	Follow-Up By	
Detour Length (km)	50		

**Bridge Culvert Information**

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	2317	2561	SPE	46.3	152X51	3.5	ELLIPSE
Special Features								
Special Features Comment								

**Utilities (Located at)**

Utility Attachments			
Telephone		Gas	
Power		Municipal	
Others		Problem (Y/N)	
Remarks	None visible.		

**Approach Road / Embankment**

		Last	Now	Explanation of Condition
Horizontal Alignment		6	6	Curve 100 m south and steady grade downhill to the south.
Vertical Alignment		6	6	
Roadway Width (m)	11.000			
Embankment		7	7	
Sideslope ( :1)	4.0			
(Height of Cover(m) : 2.5)				
Guardrail (Y/N)	No			
<b>Approach Road / Embankment General Rating</b>		<b>6</b>	<b>6</b>	

**Upstream End**

Culvert Component		Last	Now	Explanation of Condition
Direction		E		East end. Ditch enters at 90 degrees from north.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	1000			
Scour Protection		7	7	
(Type : <b>RIP RAP</b> )				
(Avg. Rock Size(mm) : <b>300</b> )				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
<b>Upstream End General Rating</b>		<b>7</b>	<b>7</b>	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2317, Rise (mm): 2561, Type: SPE)				
Barrel Last Accessible Date	24-Jun-2011			
<b>Special Features</b>				
Special Feature				
(Type : )				
Special Feature				
(Type : )				
Roof		8	8	
Measured Rise (mm)	2575			
Measured At Ring No.	6			
Sag (mm)	14			
Percent Sag				
Sidewall		8	8	INWARD
Measured Span (mm)	2290			
Measured At Ring No.	6			
Deflection (mm)	27			
Percent Deflection	1			
Floor		7	7	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		8	8	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			1N stagger.
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	Yes			
Coating		6	6	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2317, Rise (mm): 2561, Type: SPE)				
Fish Passage Adequacy		7	7	
Baffle		X	X	
(Type : )				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
<b>Barrel General Rating</b>		<b>8</b>	<b>8</b>	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape : )				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		8	8	SOME 1 m DIA x 200 mm ROCK @ SW Well ingrown
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	8	
Beavers (Y/N)	No			
<b>Downstream End General Rating</b>		<b>7</b>	<b>7</b>	
Structure Usage				
		Last	Now	Explanation of Condition
<b>Channel (U/S and D/S)</b>				
Alignment		5	5	U/S channel is ditch to north enters at 90 degrees.
Bank Stability		7	7	
HWM (m below Top of Culvert)				Hwm not visible.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	AGGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
<b>Channel General Rating</b>		<b>5</b>	<b>5</b>	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
<b>Structural Condition Rating (Last/Now) (%)</b>	<b>88.9/88.9</b>	<b>Sufficiency Rating (Last/Now) (%)</b>	<b>79.4/79.3</b>	Est. Repl. Yr	2031	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	24-Mar-2013		Previous Inspection Date	05-Oct-2009			
Inspection Cycle (Default) (months)	21						
Comment							