

Bridge Culvert Inspection			
Bridge File Number	79704 -1 Bridge Culvert	Form Type	CUL1
Year Built	1982	Lot No.	4
Bridge or Town Name	SEEBE	Inspector Name	Garry Roberts
Located Over	STONY CK, 2.13.56.1.1, WATERCRS-ST	Inspector Class	BR CLS A
Located On	68:04 C1 1.768	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	28-Aug-2012
Legal Land Location	NE SEC 11 TWP 24 RGE 8 W5M	Data Entry By	Lauren Korte
Longitude, Latitude	-115:00:35, 51:01:54	Data Entry Date	28-Sep-2012
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Tom Carey
Contract Main. Area	CMA28	Review Date	31-Aug-2012
Clear Roadway/Skew	12.3 / 68 deg. (RHF)	Dept. Reviewer Name	Tim Davies
AADT/Year	310 / 2011 (A)	Dept. Review Date	02-Oct-2012
Road Classification	RAU-211.8-110	Follow-Up By	
Detour Length (km)	16		

Bridge Culvert Information

Number of Culverts	1							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	PI./Slab Thickness	Shape
1	MAIN	2317	2561	SPE	76.8	152X51	4.0	ELLIPSE
Special Features								
Special Features Comment								

Utilities (Located at)

Utility Attachments			
Telephone		Gas	
Power		Municipal	
Others		Problem (Y/N)	No
Remarks	Not visible.		

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		5	5	South curves East & West.
Vertical Alignment		6	6	On grade.
Roadway Width (m)	12.300			
Embankment		7	7	
Sideslope (_ :1)	3.0			
(Height of Cover(m) : 1)				
Guardrail (Y/N)	Yes			
Approach Road / Embankment General Rating		5	5	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
Direction		S		South.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		7	7	
Collar		7	7	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		N	N	Buried.

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	600			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 400)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2317, Rise (mm): 2561, Type: SPE)				
Barrel Last Accessible Date	28-Aug-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		6	6	140mm hole in roof @ ring #17. No loss of material.
Measured Rise (mm)	2576			
Measured At Ring No.	2			
Sag (mm)	15			
Percent Sag	1			
Sidewall		7	7	Sounds hollow mid 1/3 @ lower East Sidewall - (no piping) Weld repairs in sidewalls @ ring 9, North side and ring #13 - South side.
Measured Span (mm)	2300			
Measured At Ring No.	2			
Deflection (mm)	17			
Percent Deflection	1			
Floor		7	7	Minor.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	Yes			
Circumferential Seams		8	8	
Separation (mm)	0			
Longitudinal Seams		7	7	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)	No			
Longitudinal Stagger (Y/N)	No			
Coating		6	6	Superficial @ floor.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): 2317, Rise (mm): 2561, Type: SPE)				
Fish Passage Adequacy		6	6	
Baffle		X	X	
(Type :)				
Waterway Adequacy		7	7	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	6	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		N		North.
End Treatment (Concrete, Steel, Others, None)	CONCRETE			
Headwall		7	7	
Collar		7	7	Rock imbedded in concrete.
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		N	N	Buried.
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		5	5	Bends in channel at both ends. Rip-rap on d/s end extends to next pipe.
Bank Stability		6	6	
HWM (m below Top of Culvert)	1.7			No visible HWM.
Drift (Y/N)	No			
Channel Bottom Degrading/Aggrading	DEGRADING			
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		5	5	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/66.7	Sufficiency Rating (Last/Now) (%)	75.5/70.4	Est. Repl. Yr	2035	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date		Estimated Total	0	
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	28-May-2014		Previous Inspection Date	05-Jan-2011			
Inspection Cycle (Default) (months)	21						
Comment							