

Bridge Culvert Inspection				
Bridge File Number	80820 -1 Bridge Culvert		Form Type	CUL1
Year Built	1985		Lot No.	4
Bridge or Town Name	BERRYMOOR		Inspector Name	Kris Bosters
Located Over	TRAIL-ANIMAL, OVER SP		Inspector Class	BR CLS A
Located On	759:02 C1 5.831		Assistant Name	Brian Cote
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	25-Oct-2012
Legal Land Location	SW SEC 25 TWP 49 RGE 6 W5M		Data Entry By	Theresa Lacusta
Longitude, Latitude	-114:45:27, 53:15:19		Data Entry Date	06-Nov-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Eric Carcoux
Contract Main. Area	CMA11		Review Date	04-Nov-2012
Clear Roadway/Skew	9.5 /		Dept. Reviewer Name	Brent Herrick
AADT/Year	940 / 2011 (A)		Dept. Review Date	13-Nov-2012
Road Classification	RCU-209-110		Follow-Up By	
Detour Length (km)	32			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1800	MP	26	68X13	2.8	ROUND
Special Features								
Special Features Comment								

Posting Information											
Required Vert. Clearance Posting (m)											
Posted Vertical Clearance (Y/N)											
Posted:	Lane	NB	On Bridge (m)		In Advance (Y/N)		Lane	SB	On Bridge (m)		In Advance (Y/N)
Remarks											

Utilities (Located at)			
Utility Attachments			
Telephone	West r/w.		Gas
Power	3 wire E. r/w.		Municipal
Others			Problem (Y/N) No
Remarks			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Intersection to S. Crest curve with no passing to N (NBL) Limited sight distance. Wide transverse crack in roadway ACP over pipe - not sealed. Asphalt patched over pipe.
Vertical Alignment		6	6	
Roadway Width (m)	9.500			
Embankment		7	7	
Sideslope (__:1)	3.0			
(Height of Cover(m) : 0.8)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		6	6	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		
End Treatment (Concrete, Steel, Others, None)	STEEL			

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		6	6	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		7	7	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		6	6	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: MP)				
Barrel Last Accessible Date	25-Oct-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		7	7	Rise estimated due for gravel/mud on floor. upward
Measured Rise (mm)	1900			
Measured At Ring No.	2			
Sag (mm)	0			
Percent Sag				
Sidewall		7	7	inward
Measured Span (mm)	1700			
Measured At Ring No.	2			
Deflection (mm)	0			
Percent Deflection				
Floor		N	N	Gravel/dirt cover.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		7	7	
Separation (mm)	75			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1800, Type: MP)				
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		4	4	Scaling/pitting rust.
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	Yes			0.1M- 08-Jul-2009
Fish Passage Adequacy		X	X	
Baffle		X	X	
(Type :)				
Waterway Adequacy		X	X	
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		7	7	

Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed				
Above/Below (mm)	0			
Scour Protection		7	7	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	

Structure Usage				
		Last	Now	Explanation of Condition
Grade Separation				
Road Alignment		8	8	
Roadway Surface		8	8	
(Type : GRAVEL)				
Icing (Y/N)	No			
Traffic Safety Features		X	X	
Type				
Lighting		X	X	
Barrel Leakage (Y/N)	No			
Drainage		4	N	PONDING INSIDE UP TO 0.1M.-08-Jul-2009
Structure In Use (Y/N)	No			No gates at entrances, barbwire across.
Grade Separation General Rating		8	8	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	77.8/77.8	Sufficiency Rating (Last/Now) (%)	81.6/81.6	Est. Repl. Yr	2023	Maint. Req. (Y/N)	No
Special Comments for Next Inspection	Monitor corrosion.		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Arnold Assenheimer		Previous Assistant's Name				
Next Inspection Date	25-Jan-2016		Previous Inspection Date	08-Jul-2009			
Inspection Cycle (Default) (months)	39						
Comment							