

Bridge Culvert Inspection				
Bridge File Number	81671 -1 Bridge Culvert		Form Type	CUL1
Year Built	1991		Lot No.	1
Bridge or Town Name	LONGVIEW		Inspector Name	Garry Roberts
Located Over	TRAIL-ANIMAL, OVER SP		Inspector Class	BR CLS A
Located On	22:08 C1 32.302		Assistant Name	
Water Body Cl./Year			Assistant Class	
Navigabil. Cl./Year			Inspection Date	17-Jun-2012
Legal Land Location	NE SEC 11 TWP 13 RGE 2 W5M		Data Entry By	Erin Roberts
Longitude, Latitude	-114:10:04, 50:04:11		Data Entry Date	16-Jul-2012
Road Authority	Alberta Transportation (AIT)		Reviewer Name	Joel Wozney
Contract Main. Area	CMA27		Review Date	26-Jun-2012
Clear Roadway/Skew	12.2 /		Dept. Reviewer Name	Tim Davies
AADT/Year	1,980 / 2011 (A)		Dept. Review Date	17-Jul-2012
Road Classification	RAU-211.8-110		Follow-Up By	
Detour Length (km)	60			

Bridge Culvert Information								
Number of Culverts		1						
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	2200	MP	29	125X26	2.8	ROUND
Special Features								
Special Features Comment								

Posting Information											
Required Vert. Clearance Posting (m)											
Posted Vertical Clearance (Y/N)											
Posted:	Lane	NB	On Bridge (m)		In Advance (Y/N)		Lane	SB	On Bridge (m)		In Advance (Y/N)
Remarks	Not Required										

Utilities (Located at)				
Utility Attachments				
Telephone	West ditch.		Gas	
Power	2 wire 150m West of c/l.		Municipal	
Others	Fibre optics @ East r/w.		Problem (Y/N)	No
Remarks	Cable through pipe abandoned.			

Approach Road / Embankment				
		Last	Now	Explanation of Condition
Horizontal Alignment		8	8	Hill to South.
Vertical Alignment		6	6	
Roadway Width (m)	12.200			
Embankment		7	7	
Sideslope (___:1)	3.0			
(Height of Cover(m) : 1.9)				
Guardrail (Y/N)	Yes			
Approach Road / Embankment General Rating		6	6	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		W		West
End Treatment (Concrete, Steel, Others, None)		STEEL		
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	50			
Scour Protection		7	7	
(Type : NATURAL)				
(Avg. Rock Size(mm) :)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		8	7	
Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP)				
Barrel Last Accessible Date	17-Jun-2012			
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		3	3	Est roof 1680 measured from dirt to roof.
Measured Rise (mm)	1880			
Measured At Ring No.	2			
Sag (mm)	320			
Percent Sag	15			
Sidewall		3	3	
Measured Span (mm)	2452			
Measured At Ring No.	2			
Deflection (mm)	252			
Percent Deflection	11			
Floor		N	N	200mm dirt & gravel.
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)				
Circumferential Seams		7	7	
Separation (mm)	30			
Longitudinal Seams		X	X	
Total No. of Cracked Rings	0			
Total No. of Rings with Two Cracked Seams	0			
Min. Remaining Steel Between Cracks (mm)	0			
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				
Coating		6	6	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	No			

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 2200, Type: MP)				
Camber POS/ZERO/NEG	NEG			
Ponding (Y/N)	No			
Fish Passage Adequacy		X	X	
Baffle		X	X	
(Type :)				
Waterway Adequacy		X	X	
Icing (Y/N)	No			
Siltng (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		3	3	

Downstream End				
Culvert Component		Last	Now	Explanation of Condition
Direction		E		East
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	100			
Scour Protection		7	7	
(Type : GRAVEL)				
(Avg. Rock Size(mm) : 100)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	

Structure Usage				
		Last	Now	Explanation of Condition
Grade Separation				
Road Alignment		X	X	
Roadway Surface		6	6	
(Type : GRAVEL)				
Icing (Y/N)	No			
Traffic Safety Features		X	X	
Type				
Lighting		X	X	
Barrel Leakage (Y/N)	No			

Structure Usage				
		Last	Now	Explanation of Condition
Drainage		6	6	
Structure In Use (Y/N)	Yes			
Grade Separation General Rating		6	6	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	33.3/33.3	Sufficiency Rating (Last/Now) (%)	59.3/58.3	Est. Repl. Yr	2020	Maint. Reqd. (Y/N)	No
Special Comments for Next Inspection	No action at this time. May require struts in future if deflections increase (G. Roberts Oct 8/10)		Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Garry Roberts		Previous Assistant's Name				
Next Inspection Date	17-Mar-2014		Previous Inspection Date	08-Oct-2010			
Inspection Cycle (Default) (months)	21						
Comment							