

Bridge Culvert Inspection			
Bridge File Number	81754 -1 Bridge Culvert	Form Type	CULM
Year Built	1992	Lot No.	4
Bridge or Town Name	DRAYTON VALL	Inspector Name	Wade Nanninga
Located Over	TRIBUTARY TO BUCKLAKE CREEK, 6.132.2.6, WATERCRS-ST	Inspector Class	BR CLS B
Located On	616:02 C1 1.419	Assistant Name	
Water Body Cl./Year		Assistant Class	
Navigabil. Cl./Year		Inspection Date	14-Feb-2011
Legal Land Location	SE SEC 1 TWP 48 RGE 7 W5M	Data Entry By	Theresa Lacusta
Longitude, Latitude	-114:52:57, 53:06:18	Data Entry Date	22-Feb-2011
Road Authority	Alberta Transportation (AIT)	Reviewer Name	Arnold Assenheimer
Contract Main. Area	CMA11	Review Date	22-Feb-2011
Clear Roadway/Skew	9 / -30 deg. (LHF)	Dept. Reviewer Name	Brent Herrick
AADT/Year	380 / 2009 (A)	Dept. Review Date	02-Mar-2011
Road Classification	RCU-209-110	Follow-Up By	
Detour Length (km)	6		

Bridge Culvert Information

Number of Culverts	2							
Pipe #	Barrel	Span	Rise (or Dia.)	Type	Length	Corr. Profile	Pl./Slab Thickness	Shape
1	MAIN	-	1600	MP	26	68X13	2.8	ROUND
2	MAIN	-	1600	MP	26	68X13	2.8	ROUND
Special Features								
Special Features Comment	BF tag installed on W pipe crown S side.							

Utilities (Located at)

Utility Attachments			
Telephone		Gas	
Power	3 lines North r/w.	Municipal	
Others		Problem (Y/N)	No
Remarks			

Approach Road / Embankment

		Last	Now	Explanation of Condition
Horizontal Alignment		7	7	Access roads West of pipes.
Vertical Alignment		8	8	
Roadway Width (m)	9.000			
Embankment		7	7	3 wide tranverse cracks in ACP in area of pipes.
Sideslope (:1)	2.5			
(Height of Cover(m) : 1.2)				
Guardrail (Y/N)	No			
Approach Road / Embankment General Rating		7	7	

Upstream End

Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		S		West pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	Minor corrosion, 2/3 high on barrel.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	Snow & grass covered.
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Barrel Last Accessible Date	14-Feb-2011			1.0m water/ice to crown.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		8	7	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)	0			
Percent Sag				
Sidewall		8	7	
Measured Span (mm)	1620			cl
Measured At Ring No.				
Deflection (mm)	20			
Percent Deflection	18			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		N	4	
Separation (mm)	20			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Primary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		5	6	
Baffle		N	N	
(Type :)				
Waterway Adequacy		5	5	Half filled with ice.
Icing (Y/N)	No			
Silting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		N	7	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 1, Span Type: Primary Span)				
Direction		N		West pipe.
End Treatment (Concrete, Steel, Others, None)	NONE			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	Minor corrosion.
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		S		East pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	

Upstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		8	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		8	7	
Beavers (Y/N)	No			
Upstream End General Rating		7	7	

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Barrel Last Accessible Date	14-Feb-2011			1.0m water/ice to crown.
Special Features				
Special Feature				
(Type :)				
Special Feature				
(Type :)				
Roof		8	5	
Measured Rise (mm)				
Measured At Ring No.				
Sag (mm)				
Percent Sag	6			
Sidewall		8	4	
Measured Span (mm)	1734			2/3 point
Measured At Ring No.				
Deflection (mm)	134			
Percent Deflection	8			
Floor		N	N	
Bulge (mm)	0			
Measured At Ring No.				
Abrasion (Y/N)	No			
Circumferential Seams		N	4	
Separation (mm)	20			
Longitudinal Seams		X	X	
Total No. of Cracked Rings				
Total No. of Rings with Two Cracked Seams				
Min. Remaining Steel Between Cracks (mm)				
Proper Lap (Y/N)				
Longitudinal Stagger (Y/N)				

Bridge Culvert Barrel				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Secondary Span, Location Code: MAIN, Span (mm): , Rise (mm): 1600, Type: MP)				
Coating		7	7	
Corrosion By Soil (Y/N)	No			
Corrosion By Water (Y/N)	Yes			
Camber POS/ZERO/NEG	ZERO			
Ponding (Y/N)	No			
Fish Passage Adequacy		6	6	
Baffle		X	X	
(Type :)				
Waterway Adequacy		6	6	
Icing (Y/N)	No			
Siltting (Y/N)	No			
Drift (Y/N)	No			
Barrel General Rating		N	4	
Downstream End				
Culvert Component		Last	Now	Explanation of Condition
(Pipe # : 2, Span Type: Secondary Span)				
Direction		N		East pipe.
End Treatment (Concrete, Steel, Others, None)	STEEL			
Headwall		X	X	
Collar		X	X	
Wingwalls		X	X	
(Shape :)				
Cutoff Wall		X	X	
Bevel End		7	7	
Heaving (mm)	0			
Invert Above/Below Stream Bed	BELOW			
Above/Below (mm)	300			
Scour Protection		7	7	
(Type : RIP RAP)				
(Avg. Rock Size(mm) : 300)				
Scour/Erosion		7	7	
Beavers (Y/N)	No			
Downstream End General Rating		7	7	
Structure Usage				
		Last	Now	Explanation of Condition
Channel (U/S and D/S)				
Alignment		7	7	
Bank Stability		7	7	Channel full of reeds & grasses.
HWM (m below Top of Culvert)				HWM not visible.
Drift (Y/N)	No			

Structure Usage				
		Last	Now	Explanation of Condition
Channel Bottom Degrading/Aggrading				
Beavers (Y/N)	No			
(Fish Compensation Measure 1 : NONE)				
(Fish Compensation Measure 2 : NONE)				
Channel General Rating		7	7	

Maintenance Recommendations							
Inspector Recommendations	Year	Inspector Comments	Department Comments	Target Year	Est. Cost	Cat #	
SHOTCRETE REPAIRS							
PLACE ADDITIONAL RIP RAP							
REMOVE DRIFT ACCUMULATION							
INSTALL CONCRETE/STEEL LINING							
INSTALL STRUTS							
INSTALL CONCRETE COLLAR/CUTOFF							
REPAIR SEAMS							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
OTHER ACTION							
Structural Condition Rating (Last/Now) (%)	55.6/44.4	Sufficiency Rating (Last/Now) (%)	60.6/55.7	Est. Repl. Yr	2039	Maint. Req. (Y/N)	No
Special Comments for Next Inspection			Department Comments				
Maintenance Reviewed By			Date			Estimated Total	0
Proposed Long-Term Strategy							
On 3-Year Program (Y/N)							
Proposed Action							
Previous Inspector's Name	Jacob Oresile		Previous Assistant's Name				
Next Inspection Date	14-May-2014		Previous Inspection Date	21-Nov-2007			
Inspection Cycle (Default) (months)	39						
Comment							